

GORKHA DISTRICT PROGRESS STATUS - PHASE 2

| % Complete | Task Name | Baseline Start | Baseline Finish | Actual Start | Actual Finish | PMC Engineer | Progress by Quarter | | | | | | | | | | | | |
|------------|--|--------------------|--------------------|--------------------|--------------------|--------------|---------------------|--------------------|--------------------|--------------------|--------------------|--------------------|--------------------|--------------------|--------------------|--------------------|--------------------|--------------------|------|
| | | | | | | | Qtr 1, 2020 Jan | Qtr 2, 2020 Feb | Qtr 3, 2020 Mar | Qtr 4, 2020 Apr | Qtr 1, 2021 May | Qtr 2, 2021 Jun | Qtr 3, 2021 Jul | Qtr 4, 2021 Aug | Qtr 1, 2022 Sep | Qtr 2, 2022 Oct | Qtr 3, 2022 Nov | Qtr 4, 2022 Dec | |
| 100% | Gorkha-District | Tue 2/18/20 | Thu 6/30/22 | Tue 2/18/20 | Thu 6/30/22 | | | | | | | | | | | | | | 10 |
| 100% | School ID-64 (22(2-AC), 17(3S-9C(1)), 17(3S-9C(2), 25(TC)) | Tue 2/18/20 | Thu 1/20/22 | Tue 2/18/20 | Fri 1/21/22 | | | | | | | | | | | | | | 100% |
| 100% | School ID-68(10(2S-4C), 25(TC)) | Tue 2/18/20 | Sun 2/20/22 | Tue 2/18/20 | Mon 2/21/22 | | | | | | | | | | | | | | 100% |
| 100% | School ID-69 (24(3S-13C)) | Tue 2/18/20 | Fri 4/15/22 | Tue 2/18/20 | Thu 4/14/22 | | | | | | | | | | | | | | 100% |
| 100% | School ID-70(12(2S-8C), 12(2S-8C), 21(EMC), 25(CT)) | Tue 2/18/20 | Thu 6/30/22 | Tue 2/18/20 | Thu 6/30/22 | | | | | | | | | | | | | | 10 |

Project: New School
Date: Wed 1/4/23

| | | | | | | | | | |
|-----------|--|--------------------|--|----------------|--|--------------------|--|-----------------|--|
| Task | | Project Summary | | Manual Task | | Finish-only | | Progress | |
| Split | | Inactive Task | | Duration-only | | External Tasks | | Manual Progress | |
| Milestone | | Inactive Milestone | | Manual Summary | | External Milestone | | Completed | |
| Summary | | Inactive Summary | | Start-only | | Deadline | | | |