

SINDHUPALCHOWK DISTRICT PROGRESS STATUS - PHASE 2

% Complete	Task Name	Baseline Start	Baseline Finish	Actual Start	Actual Finish	PMC Engineer	Qtr 1, 2020		Qtr 2, 2020		Qtr 3, 2020		Qtr 4, 2020		Qtr 1, 2021		Qtr 2, 2021		Qtr 3, 2021		Qtr 4, 2021		Qtr 1, 2022		Qtr 2, 2022									
							Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr
79%	Sindhupalchowk-District	Tue 2/18/20	Thu 3/31/22	Tue 2/18/20	NA																													
86%	School ID-21 (14(2S-9C), 20(TCM))	Tue 2/18/20	Mon 2/28/22	Tue 2/18/20	NA	Tej Narayan Yadav																												
68%	School ID-22 (24(3S-13C))	Tue 2/18/20	Thu 3/31/22	Tue 2/18/20	NA	Tej Narayan Yadav																												
90%	School ID-23 (24(3S-13C))	Tue 2/18/20	Mon 2/28/22	Tue 2/18/20	NA	Tej Narayan Yadav																												
84%	School ID-24 (16(2S-6C), 24(3S-13C))	Tue 2/18/20	Mon 2/28/22	Tue 2/18/20	NA	Birendra Raut																												
75%	School ID-25 (14(2S-9C), 19(TCS))	Tue 2/18/20	Thu 3/31/22	Tue 2/18/20	NA	Birendra Raut																												
85%	School ID-26 (14(2S-9C), 20(TCM))	Tue 2/18/20	Mon 2/28/22	Tue 2/18/20	NA	Birendra Raut																												
66%	School ID-28 (14(2S-9C), 25(TC))	Tue 2/18/20	Thu 3/31/22	Tue 2/18/20	NA	Indrajit Yadav																												
68%	School ID-29 (17(3S-9C), 19(TCS))	Tue 2/18/20	Thu 3/31/22	Tue 2/18/20	NA	Indrajit Yadav																												
77%	School ID-30 (13(2S-8C), 12(2S-8C))	Tue 2/18/20	Thu 3/31/22	Tue 2/18/20	NA	Indrajit Yadav																												

Project: New School Date: Wed 1/12/22	Task		Project Summary		Manual Task		Finish-only		Progress	
	Split		Inactive Task		Duration-only		External Tasks		Manual Progress	
	Milestone		Inactive Milestone		Manual Summary		External Milestone		Completed	
	Summary		Inactive Summary		Start-only		Deadline			