

NUWAKOT DISTRICT PROGRESS STATUS - PHASE 2

% Complete	Task Name	Baseline Start	Baseline Finish	Actual Start	Actual Finish	PMC Engineer	Qtr 1, 2020	Qtr 2, 2020	Qtr 3, 2020	Qtr 4, 2020	Qtr 1, 2021	Qtr 2, 2021	Qtr 3, 2021	Qtr 4, 2021	Qtr 1, 2022	Qtr 2, 2022	Qtr 3, 2022	Qtr 4, 2022	Qtr 1, 2023	Qtr 2, 2023									
							Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov
100%	Nuwakot-District	Tue 2/18/20	Sun 4/30/23	Tue 2/18/20	Sun 4/30/23																						100%		
100%	School ID-42 (24(3S-13C))	Tue 2/18/20	Tue 7/19/22	Tue 2/18/20	Tue 7/19/22	Akash Shrestha																					100%		
100%	School ID-47 (12(2S-8C), 22(2AC), 18(2-LaLiEM), 20(TCM))	Tue 2/18/20	Sat 3/25/23	Tue 2/18/20	Sat 3/25/23	Akash Shrestha																					100%		
100%	School ID-48 (24(3S-13C), 20(TCM))	Tue 2/18/20	Fri 5/6/22	Tue 2/18/20	Fri 5/6/22	Akash Shrestha																					100%		
100%	School ID-49 (13(2S-8C))	Tue 2/18/20	Sun 4/30/23	Tue 2/18/20	Sun 4/30/23	Akash Shrestha																					100%		

Project: New School
Date: Sun 5/7/23

Task		Summary		Inactive Milestone		Duration-only		Finish-only		Deadline		Completed	
Split		Project Summary		Inactive Summary		Manual Summary		External Tasks		Progress			
Milestone		Inactive Task		Manual Task		Start-only		External Milestone		Manual Progress			