

**NUWAKOT DISTRICT PROGRESS STATUS - PHASE 2**

% Complete	Task Name	Baseline Start	Baseline Finish	Actual Start	Actual Finish	PMC Engineer	Progress											
							Qtr 1, 2020 Jan	Qtr 2, 2020 Feb	Qtr 3, 2020 Mar	Qtr 4, 2020 Apr	Qtr 1, 2021 May	Qtr 2, 2021 Jun	Qtr 3, 2021 Jul	Qtr 4, 2021 Aug	Qtr 1, 2022 Sep	Qtr 2, 2022 Oct	Qtr 3, 2022 Nov	Qtr 4, 2022 Dec
62%	Nuwakot-District	Tue 2/18/20	Thu 6/30/22	Tue 2/18/20	NA													
76%	School ID-42 ( 24(3S-13C) )	Tue 2/18/20	Mon 2/28/22	Tue 2/18/20	NA	Subarna Sah												
61%	School ID-47 ( 12(2S-8C), 22(2AC), 18(2-LaLiEM), 20(TCM) )	Tue 2/18/20	Thu 3/31/22	Tue 2/18/20	NA	Subarna Sah												
78%	School ID-48 ( 24(3S-13C), 20(TCM) )	Tue 2/18/20	Mon 2/28/22	Tue 2/18/20	NA	Subarna Sah												
3%	School ID-49 ( 13(2S-8C) )	Tue 2/18/20	Thu 6/30/22	Tue 2/18/20	NA	Subarna Sah												

Project: New School Date: Wed 1/12/22	Task		Project Summary		Manual Task		Finish-only		Progress	
	Split		Inactive Task		Duration-only		External Tasks		Manual Progress	
	Milestone		Inactive Milestone		Manual Summary		External Milestone		Completed	
	Summary		Inactive Summary		Start-only		Deadline			