

GORKHA DISTRICT PROGRESS STATUS - PHASE 2

% Complete	Task Name	Baseline Start	Baseline Finish	Actual Start	Actual Finish	PMC Engineer	Progress by Quarter											
							Qtr 1, 2020 Jan Feb Mar	Qtr 2, 2020 Apr May Jun	Qtr 3, 2020 Jul Aug Sep	Qtr 4, 2020 Oct Nov Dec	Qtr 1, 2021 Jan Feb Mar	Qtr 2, 2021 Apr May Jun	Qtr 3, 2021 Jul Aug Sep	Qtr 4, 2021 Oct Nov Dec	Qtr 1, 2022 Jan Feb Mar	Qtr 2, 2022 Apr May Jun		
84%	Gorkha-District	Tue 2/18/20	Thu 3/31/22	Tue 2/18/20	NA													
97%	School ID-64 (22(2-AC), 17(3S-9C(1)), 17(3S-9C(2), 25(TC))	Tue 2/18/20	Thu 1/20/22	Tue 2/18/20	NA	Akash Shrestha												
85%	School ID-68(10(2S-4C), 25(TC))	Tue 2/18/20	Sun 2/20/22	Tue 2/18/20	NA	Akash Shrestha												
81%	School ID-69 (24(3S-13C))	Tue 2/18/20	Thu 3/31/22	Tue 2/18/20	NA	Akash Shrestha												
70%	School ID-70(12(2S-8C), 12(2S-8C), 21(EMC), 25(CT))	Tue 2/18/20	Thu 3/31/22	Tue 2/18/20	NA	Akash Shrestha												

Project: New School Date: Wed 1/12/22	Task		Project Summary		Manual Task		Finish-only		Progress	
	Split		Inactive Task		Duration-only		External Tasks		Manual Progress	
	Milestone		Inactive Milestone		Manual Summary		External Milestone		Completed	
	Summary		Inactive Summary		Start-only		Deadline			