

PROJECT PROGRESS SUMMARY OF TUCL

% Complete	Task Name	Baseline Start	Baseline Finish	Actual Start	Actual Finish	PMC ENGINEER	2021	Qtr 1, 2022			Qtr 2, 2022			Qtr 3, 2022			Qtr 4, 2022			Qtr 1, 2023			
							November	December	January	February	March	April	May	June	July	August	September	October	November	December	January	February	March
64%	Govt. of India Funded Reconstruction of 70 School Building & 1 Library in Earthquake affected Districts of Nepal.	Tue 11/23/21	Tue 2/28/23	Tue 11/23/21	NA		<div><div></div></div> 64%																
64%	Kathmandu - District	Tue 11/23/21	Tue 2/28/23	Tue 11/23/21	NA	BIJEN BHATTA	<div><div></div></div> 64%																
64%	GOI/CLPIU(E)2077/78-TUCL	Tue 11/23/21	Tue 2/28/23	Tue 11/23/21	NA		<div><div></div></div> 64%																
100%	Pre-Construction Activities	Tue 11/23/21	Thu 2/3/22	Tue 11/23/21	Thu 2/3/22		<div><div></div></div> 100%																
64%	Construction Activities	Wed 11/24/21	Tue 2/28/23	Thu 11/25/21	NA		<div><div></div></div> 64%																
64%	TU Library Main Block	Wed 11/24/21	Tue 2/28/23	Thu 11/25/21	NA		<div><div></div></div> 64%																
80%	Civil Work	Tue 2/15/22	Sun 1/15/23	Thu 11/25/21	NA		<div><div></div></div> 80%																
21%	Finishing Works	Sat 11/19/22	Mon 2/27/23	Sat 11/19/22	NA		<div><div></div></div> 21%																
0%	MEP Work	Sun 1/15/23	Tue 2/28/23	NA	NA		<div><div></div></div>																

Task	Start-only	Baseline Split	Project Summary	Inactive Milestone
Split	Finish-only	Summary Progress	External Tasks	Inactive Summary
Task Progress	Duration-only	Summary	External Milestone	Deadline
Manual Task	Baseline	Manual Summary	Inactive Task	PROGRESS