

NUWAKOT DISTRICT PROGRESS STATUS - PHASE 1

% Complete	Task Name	Baseline Start	Baseline Finish	Actual Start	Actual Finish	2018												2019												2020												
						Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov
100%	Nuwakot-District	Mon 12/17/18	Fri 9/25/20	Mon 12/17/18	Fri 9/25/20																																					100%
100%	School ID-43 ((3S-9C), (2S-4C), (TCM))	Mon 12/17/18	Fri 9/25/20	Mon 12/17/18	Fri 9/25/20																																					100%
100%	School ID-44 ((2S-6C), (2S-4C), (2-AC), (EMC), (TCM))	Mon 12/17/18	Fri 9/25/20	Mon 12/17/18	Fri 9/25/20																																					100%
100%	School ID-45 ((2S-6C), (2S-4C), (2-AC), (EMC), (TCM))	Mon 12/17/18	Fri 9/25/20	Mon 12/17/18	Fri 9/25/20																																					100%
100%	School ID-46 ((3S-9C), (2S-6C), (TCM))	Mon 12/17/18	Fri 9/25/20	Mon 12/17/18	Fri 9/25/20																																					100%
100%	School ID-50 ((2S-4C), (2S-6C), (2AC), (EMC), (TCM))	Tue 12/18/18	Fri 9/25/20	Tue 12/18/18	Fri 9/25/20																																					100%

Project: Master Schedule_R0_Ju
Date: Wed 10/11/23

Task		Project Summary		Manual Task		Finish-only		Progress	
Split		Inactive Task		Duration-only		External Tasks		Manual Progress	
Milestone		Inactive Milestone		Manual Summary		External Milestone		Completed	
Summary		Inactive Summary		Start-only		Deadline			