

DOLAKHA DISTRICT PROGRESS STATUS - PHASE 2

% Complete	Task Name	Baseline Start	Baseline Finish	Actual Start	Actual Finish	PMC Engineer	Progress Status											
							Qtr 1, 2020 Jan	Qtr 2, 2020 Feb	Qtr 3, 2020 Mar	Qtr 4, 2020 Apr	Qtr 1, 2021 May	Qtr 2, 2021 Jun	Qtr 3, 2021 Jul	Qtr 4, 2021 Aug	Qtr 1, 2022 Sep	Qtr 2, 2022 Oct	Qtr 3, 2022 Nov	Qtr 4, 2022 Dec
71%	Dolakha-District	Tue 2/18/20	Thu 3/31/22	Tue 2/18/20	NA		71%											
84%	School ID-11 (16(2S-6C), 25(TC))	Tue 2/18/20	Thu 3/31/22	Tue 2/18/20	NA	Sunil Singh	84%											
79%	School ID-12 (13(2S-8C), 24(3S-13C), 20(TCM))	Tue 2/18/20	Thu 3/31/22	Tue 2/18/20	NA	Sunil Singh	79%											
77%	School ID-13 (17(3S-9C), 18(2-LaLiEM), 20(TCM))	Tue 2/18/20	Thu 3/31/22	Tue 2/18/20	NA	Sunil Singh	77%											
69%	School ID-14 (24(3S-13C))	Tue 2/18/20	Thu 3/31/22	Tue 2/18/20	NA	Sunil Singh	69%											
74%	School ID-15 (12(2S-8C), 16(2S-6C), 16(2S-6C), 22(2-AC), 25(TC))	Tue 2/18/20	Thu 3/31/22	Tue 2/18/20	NA	Jaishankar Kr. Sharma	74%											
67%	School ID-16 (16(2S-6C), 25(TC))	Tue 2/18/20	Thu 3/31/22	Tue 2/18/20	NA	Jaishankar Kr. Sharma	67%											
76%	School ID-17 (16(2S-6C), 24(3S-13C),22(2AC))	Tue 2/18/20	Thu 3/31/22	Tue 2/18/20	NA	Jaishankar Kr. Sharma	76%											
64%	School ID-18 (18(2-LaLiEM), 24(3S-13C), 20(TCM))	Tue 2/18/20	Thu 3/31/22	Tue 2/18/20	NA	Jaishankar Kr. Sharma	64%											
64%	School ID-19 (22(2-AC), 12(2S-8C), 14(2S-9C), 21(EMC), 25(TC))	Tue 2/18/20	Thu 3/31/22	Tue 2/18/20	NA	Jaishankar Kr. Sharma	64%											
68%	School ID-20 (16(2S-6C), 16(2S-6C), 17(3S-9C))	Tue 2/18/20	Thu 3/31/22	Tue 2/18/20	NA	Sunil Singh	68%											

Project: New School
Date: Wed 1/12/22

Task		Project Summary		Manual Task		Finish-only		Progress	
Split		Inactive Task		Duration-only		External Tasks		Manual Progress	
Milestone		Inactive Milestone		Manual Summary		External Milestone		Completed	
Summary		Inactive Summary		Start-only		Deadline			