

DOLAKHA DISTRICT PROGRESS STATUS - PHASE 2

| % Complete | Task Name | Baseline Start | Baseline Finish | Actual Start | Actual Finish | PMC Engineer | Progress by Quarter | | | | | | | | | | | | | | | |
|------------|---|----------------|-----------------|--------------|---------------|-----------------------|---------------------|--------------------|--------------------|--------------------|--------------------|--------------------|--------------------|--------------------|--------------------|--------------------|--------------------|--------------------|--------------------|--------------------|--------------------|--------------------|
| | | | | | | | Qtr 1, 2020 Jan | Qtr 2, 2020 Feb | Qtr 3, 2020 Mar | Qtr 4, 2020 Apr | Qtr 1, 2021 May | Qtr 2, 2021 Jun | Qtr 3, 2021 Jul | Qtr 4, 2021 Aug | Qtr 1, 2022 Sep | Qtr 2, 2022 Oct | Qtr 3, 2022 Nov | Qtr 4, 2022 Dec | Qtr 1, 2023 Jan | Qtr 2, 2023 Feb | Qtr 3, 2023 Mar | Qtr 4, 2023 Apr |
| 86% | Dolakha-District | Tue 2/18/20 | Wed 3/15/23 | Tue 2/18/20 | NA | | 86% | | | | | | | | | | | | | | | |
| 100% | School ID-11 (16(2S-6C), 25(TC)) | Tue 2/18/20 | Tue 6/7/22 | Tue 2/18/20 | Mon 6/6/22 | Sunil Singh | 100% | | | | | | | | | | | | | | | |
| 84% | School ID-12 (13(2S-8C), 24(3S-13C), 20(TCM)) | Tue 2/18/20 | Wed 2/15/23 | Tue 2/18/20 | NA | Sunil Singh | 84% | | | | | | | | | | | | | | | |
| 92% | School ID-13 (17(3S-9C), 18(2-LaLiEM), 20(TCM)) | Tue 2/18/20 | Tue 2/28/23 | Tue 2/18/20 | NA | Sunil Singh | 92% | | | | | | | | | | | | | | | |
| 78% | School ID-14 (24(3S-13C)) | Tue 2/18/20 | Wed 2/15/23 | Tue 2/18/20 | NA | Sunil Singh | 78% | | | | | | | | | | | | | | | |
| 85% | School ID-15 (12(2S-8C), 16(2S-6C), 16(2S-6C), 22(2-AC), 25(TC)) | Tue 2/18/20 | Wed 3/15/23 | Tue 2/18/20 | NA | Jaishankar Kr. Sharma | 85% | | | | | | | | | | | | | | | |
| 91% | School ID-16 (16(2S-6C), 25(TC)) | Tue 2/18/20 | Sun 1/15/23 | Tue 2/18/20 | NA | Jaishankar Kr. Sharma | 91% | | | | | | | | | | | | | | | |
| 95% | School ID-17 (16(2S-6C), 24(3S-13C),22(2AC)) | Tue 2/18/20 | Sun 1/15/23 | Tue 2/18/20 | NA | Jaishankar Kr. Sharma | 95% | | | | | | | | | | | | | | | |
| 87% | School ID-18 (18(2-LaLiEM), 24(3S-13C), 20(TCM)) | Tue 2/18/20 | Tue 2/28/23 | Tue 2/18/20 | NA | Jaishankar Kr. Sharma | 87% | | | | | | | | | | | | | | | |
| 76% | School ID-19 (22(2-AC), 12(2S-8C), 14(2S-9C), 21(EMC), 25(TC)) | Tue 2/18/20 | Fri 3/10/23 | Tue 2/18/20 | NA | Jaishankar Kr. Sharma | 76% | | | | | | | | | | | | | | | |
| 82% | School ID-20 (16(2S-6C), 16(2S-6C), 17(3S-9C)) | Tue 2/18/20 | Wed 2/15/23 | Tue 2/18/20 | NA | Sunil Singh | 82% | | | | | | | | | | | | | | | |

Project: New School
Date: Wed 1/4/23

| | | | | | | | | | | | | | |
|-----------|--|-----------------|--|--------------------|--|----------------|--|--------------------|--|-----------------|--|-----------|--|
| Task | | Summary | | Inactive Milestone | | Duration-only | | Finish-only | | Deadline | | Completed | |
| Split | | Project Summary | | Inactive Summary | | Manual Summary | | External Tasks | | Progress | | | |
| Milestone | | Inactive Task | | Manual Task | | Start-only | | External Milestone | | Manual Progress | | | |