

KATHMANDU DISTRICT PROGRESS STATUS - PHASE 3

% Complete	Task Name	Baseline Start	Baseline Finish	Actual Start	Actual Finish	PMC Engineer	Qtr 1, 2021	Qtr 2, 2021	Qtr 3, 2021	Qtr 4, 2021	Qtr 1, 2022	Qtr 2, 2022	Qtr 3, 2022	Qtr 4, 2022	Qtr 1, 2023	Qtr 2, 2023	Qtr 3, 2023							
							Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun
100%	Kathmandu-District	Tue 2/9/21	Mon 5/15/23	Tue 2/9/21	Mon 5/15/23																			
100%	School ID-71 (71(3S-30C))	Tue 2/9/21	Sat 4/15/23	Tue 2/9/21	Sat 4/15/23	Bijen Bhatta																		
100%	School ID-72 (24(3S-13C), 24(3S-13C))	Tue 2/9/21	Fri 1/20/23	Tue 2/9/21	Fri 1/20/23	Bijen Bhatta																		
100%	School ID-73 (24(3S-13C))	Tue 2/9/21	Tue 8/30/22	Tue 2/9/21	Tue 8/30/22	Bijen Bhatta																		
100%	School ID-74 (24(3S-13C), 18(2-Laliem) & 22(2AC))	Wed 2/10/21	Mon 5/15/23	Tue 2/9/21	Mon 5/15/23	Bijen Bhatta																		

Project: Master Schedule_R0_Ju
Date: Tue 6/6/23

Task		Project Summary		Manual Task		Finish-only		Progress	
Split		Inactive Task		Duration-only		External Tasks		Manual Progress	
Milestone		Inactive Milestone		Manual Summary		External Milestone		Completed	
Summary		Inactive Summary		Start-only		Deadline			