

DOLAKHA DISTRICT PROGRESS STATUS - PHASE 2

| % Complete | Task Name | Baseline Start | Baseline Finish | Actual Start | Actual Finish | PMC Engineer | Progress by Quarter | | | | | | | | | | | | | | | | | | | | | | | |
|------------|---|----------------|-----------------|--------------|---------------|-----------------------|---------------------|-------------|-------------|-------------|-------------|-------------|-------------|-------------|-------------|-------------|-------------|-------------|-------------|-------------|-------------|-------------|-------------|-------------|-------------|-------------|--|--|--|--|
| | | | | | | | Qtr 1, 2020 | Qtr 2, 2020 | Qtr 3, 2020 | Qtr 4, 2020 | Qtr 1, 2021 | Qtr 2, 2021 | Qtr 3, 2021 | Qtr 4, 2021 | Qtr 1, 2022 | Qtr 2, 2022 | Qtr 3, 2022 | Qtr 4, 2022 | Qtr 1, 2023 | Qtr 2, 2023 | Qtr 3, 2023 | Qtr 4, 2023 | Qtr 1, 2024 | Qtr 2, 2024 | Qtr 3, 2024 | Qtr 4, 2024 | | | | |
| 96% | Dolakha-District | Tue 2/18/20 | Thu 6/15/23 | Tue 2/18/20 | NA | | | | | | | | | | | | | | | | | | | | | | | | | |
| 100% | School ID-11 (16(2S-6C), 25(TC)) | Tue 2/18/20 | Tue 6/7/22 | Tue 2/18/20 | Mon 6/6/22 | Sunil Singh | | | | | | | | | | | | | | | | | | | | | | | | |
| 100% | School ID-12 (13(2S-8C), 24(3S-13C), 20(TCM)) | Tue 2/18/20 | Fri 3/31/23 | Tue 2/18/20 | Fri 3/31/23 | Sunil Singh | | | | | | | | | | | | | | | | | | | | | | | | |
| 100% | School ID-13 (17(3S-9C), 18(2-LaLiEM), 20(TCM)) | Tue 2/18/20 | Mon 5/15/23 | Tue 2/18/20 | Mon 5/15/23 | Sunil Singh | | | | | | | | | | | | | | | | | | | | | | | | |
| 100% | School ID-14 (24(3S-13C)) | Tue 2/18/20 | Sun 4/30/23 | Tue 2/18/20 | Sun 4/30/23 | Sunil Singh | | | | | | | | | | | | | | | | | | | | | | | | |
| 90% | School ID-15 (12(2S-8C), 16(2S-6C), 16(2S-6C), 22(2-AC), 25(TC)) | Tue 2/18/20 | Thu 6/15/23 | Tue 2/18/20 | NA | Jaishankar Kr. Sharma | | | | | | | | | | | | | | | | | | | | | | | | |
| 100% | School ID-16 (16(2S-6C), 25(TC)) | Tue 2/18/20 | Sun 1/15/23 | Tue 2/18/20 | Sun 1/15/23 | Jaishankar Kr. Sharma | | | | | | | | | | | | | | | | | | | | | | | | |
| 100% | School ID-17 (16(2S-6C), 24(3S-13C),22(2AC)) | Tue 2/18/20 | Sun 1/15/23 | Tue 2/18/20 | Sun 1/15/23 | Jaishankar Kr. Sharma | | | | | | | | | | | | | | | | | | | | | | | | |
| 100% | School ID-18 (18(2-LaLiEM), 24(3S-13C), 20(TCM)) | Tue 2/18/20 | Fri 3/31/23 | Tue 2/18/20 | Fri 3/31/23 | Jaishankar Kr. Sharma | | | | | | | | | | | | | | | | | | | | | | | | |
| 84% | School ID-19 (22(2-AC), 12(2S-8C), 14(2S-9C), 21(EMC), 25(TC)) | Tue 2/18/20 | Thu 6/15/23 | Tue 2/18/20 | NA | Jaishankar Kr. Sharma | | | | | | | | | | | | | | | | | | | | | | | | |
| 100% | School ID-20 (16(2S-6C), 16(2S-6C), 17(3S-9C)) | Tue 2/18/20 | Sun 4/30/23 | Tue 2/18/20 | Sun 4/30/23 | Sunil Singh | | | | | | | | | | | | | | | | | | | | | | | | |

Project: New School
Date: Tue 6/6/23

| | | | | | | | | | |
|-----------|--|--------------------|--|----------------|--|--------------------|--|-----------------|--|
| Task | | Project Summary | | Manual Task | | Finish-only | | Progress | |
| Split | | Inactive Task | | Duration-only | | External Tasks | | Manual Progress | |
| Milestone | | Inactive Milestone | | Manual Summary | | External Milestone | | Completed | |
| Summary | | Inactive Summary | | Start-only | | Deadline | | | |