

SINDHUPALCHOWK DISTRICT PROGRESS STATUS

% Complete	Task Name	Baseline Start	Baseline Finish	Actual Start	Actual Finish	Qtr 1, 2021			Qtr 2, 2021			Qtr 3, 2021			Qtr 4, 2021			Qtr 1, 2022			Qtr 2, 2022			Qtr 3, 2022			Qtr 4, 2022			Qtr 1, 2023			Qtr 2, 2023			Qtr 3, 2023		
						Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep
81%	Sindhupalchowk District	Thu 2/18/21	Sun 7/30/23	Thu 2/18/21	NA																																	
100%	Package 1	Thu 2/18/21	Wed 11/30/22	Thu 2/18/21	Wed 11/30/22																																	
100%	Health Post ID-132, Melamchi Ayurved Aausadhalaya (AA)	Thu 2/18/21	Wed 11/30/22	Thu 2/18/21	Wed 11/30/22																																	
100%	Health Post ID-133, Pipaldanda Ayurved Aausadhalaya (AA)	Fri 2/26/21	Thu 9/15/22	Fri 2/26/21	Thu 9/15/22																																	
100%	Health Post ID-134, Thakani Ayurved Aausadhalaya (AA)	Fri 2/26/21	Wed 11/30/22	Fri 2/26/21	Fri 3/11/22																																	
100%	Health Post ID-140, Basnkharka Health Post(4HP)	Fri 2/26/21	Thu 9/15/22	Fri 2/26/21	Thu 9/15/22																																	
100%	Health Post ID-143, Jyamire Health Post(3HP)	Fri 2/26/21	Thu 9/15/22	Fri 2/26/21	Thu 9/15/22																																	
100%	Health Post ID-144, Votang Health Post (4HP)	Fri 2/26/21	Thu 9/15/22	Fri 2/26/21	Thu 9/15/22																																	
100%	Health Post ID-145, Sindhukot Health Post (4HP)	Fri 2/26/21	Thu 9/15/22	Fri 2/26/21	Thu 9/15/22																																	
68%	Package 2	Thu 2/18/21	Sun 7/30/23	Thu 2/18/21	NA																																	
69%	Health Post ID-135, Thokarpa Ayurved Aausadhalaya (AA)	Thu 2/18/21	Sat 7/15/23	Thu 2/18/21	NA																																	
62%	Health Post ID-136, Thokarpa Health Post (4HP)	Thu 2/18/21	Sat 7/15/23	Thu 2/18/21	NA																																	

Project: TYPE4
Date: Wed 6/7/23

Task		Summary		Inactive Milestone		Duration-only		Finish-only		Deadline	
Split		Project Summary		Inactive Summary		Manual Summary		External Tasks		Progress	
Milestone		Inactive Task		Manual Task		Start-only		External Milestone		Manual Progress	

SINDHUPALCHOWK DISTRICT PROGRESS STATUS

% Complete	Task Name	Baseline Start	Baseline Finish	Actual Start	Actual Finish	Qtr 1, 2021			Qtr 2, 2021			Qtr 3, 2021			Qtr 4, 2021			Qtr 1, 2022			Qtr 2, 2022			Qtr 3, 2022			Qtr 4, 2022			Qtr 1, 2023			Qtr 2, 2023			Qtr 3, 2023		
						Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep
91%	Health Post ID-138, Thulo Dhading Health Post (4HP)	Thu 2/18/21	Sat 4/15/23	Thu 2/18/21	NA																																	
88%	Health Post ID-139, Listikot Health Post (4HP)	Thu 2/18/21	Mon 5/15/23	Thu 2/18/21	NA																																	
63%	Health Post ID-141, Fulpingkot Health Post (4HP)	Thu 2/18/21	Fri 6/30/23	Thu 2/18/21	NA																																	
38%	Health Post ID-142, Hagarm Health Post (4HP)	Thu 2/18/21	Sun 7/30/23	Thu 2/18/21	NA																																	
66%	Package 3	Wed 6/16/21	Sat 7/15/23	Wed 6/16/21	NA																																	
66%	Health Post ID-137, Attarpur Health Post (PHB3)	Wed 6/16/21	Sat 7/15/23	Wed 6/16/21	NA																																	

Project: TYPE4
Date: Wed 6/7/23

Task		Summary		Inactive Milestone		Duration-only		Finish-only		Deadline	
Split		Project Summary		Inactive Summary		Manual Summary		External Tasks		Progress	
Milestone		Inactive Task		Manual Task		Start-only		External Milestone		Manual Progress	