

KATHMANDU DISTRICT PROGRESS STATUS - PHASE 3

% Complete	Task Name	Baseline Start	Baseline Finish	Actual Start	Actual Finish	PMC ENGINEER	Qtr 1, 2021						Qtr 3, 2021				Qtr 1, 2022						
							Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May
46%	Kathmandu-District	Tue 2/9/21	Thu 5/5/22	Tue 2/9/21	NA																		
49%	School ID-71 (71(3S-30C))	Tue 2/9/21	Thu 5/5/22	Tue 2/9/21	NA	Bijen Bhatta																	
46%	School ID-72 (24(3S-13C), 24(3S-13C))	Tue 2/9/21	Thu 5/5/22	Tue 2/9/21	NA	Bijen Bhatta																	
53%	School ID-73 (24(3S-13C))	Tue 2/9/21	Thu 5/5/22	Tue 2/9/21	NA	Bijen Bhatta																	
29%	School ID-74 (24(3S-13C), 18(2-Laliem) & 22(2AC))	Tue 2/9/21	Thu 5/5/22	Tue 2/9/21	NA	Bijen Bhatta																	

Project: Master Schedule_R0_Ju Date: Wed 1/12/22	Task		Project Summary		Manual Task		Start-only		Deadline	
	Split		Inactive Task		Duration-only		Finish-only		Progress	
	Milestone		Inactive Milestone		Manual Summary Rollup		External Tasks		Manual Progress	
	Summary		Inactive Summary		Manual Summary		External Milestone		Completed	