

DHADING DISTRICT PROGRESS STATUS - PHASE 2

% Complete	Task Name	Baseline Start	Baseline Finish	Actual Start	Actual Finish	PMC Engineer	Progress by Quarter																							
							Qtr 1, 2020	Qtr 2, 2020	Qtr 3, 2020	Qtr 4, 2020	Qtr 1, 2021	Qtr 2, 2021	Qtr 3, 2021	Qtr 4, 2021	Qtr 1, 2022	Qtr 2, 2022	Qtr 3, 2022	Qtr 4, 2022	Qtr 1, 2023	Qtr 2, 2023	Qtr 3, 2023	Qtr 4, 2023	Qtr 1, 2024	Qtr 2, 2024	Qtr 3, 2024	Qtr 4, 2024				
85%	Dhading-District	Tue 2/18/20	Fri 6/30/23	Tue 2/18/20	NA		85%																							
100%	School ID-51 (24(3S-13C))	Tue 2/18/20	Fri 3/31/23	Tue 2/18/20	Thu 3/30/23		100%																							
96%	School ID-52 (13(2S-8C), 13(2S-8C))	Tue 2/18/20	Wed 5/31/23	Tue 2/18/20	NA	Ashutosh Kumar Yadav	96%																							
100%	School ID-53 (13(2S-8C),13(2S-8C), 20(TCM))	Tue 2/18/20	Mon 5/15/23	Tue 2/18/20	Mon 5/15/23		100%																							
100%	School ID-54 (13(2S-8C), 14(2S-9C), 20(TCM))	Tue 2/18/20	Mon 5/15/23	Tue 2/18/20	Mon 5/15/23		100%																							
79%	School ID-55 (14(2S-9C), 20(TCM))	Tue 2/18/20	Fri 6/30/23	Tue 2/18/20	NA	Ashutosh Kumar Yadav	79%																							
100%	School ID-56 (24(3S-13C))	Tue 2/18/20	Sat 4/15/23	Tue 2/18/20	Sat 4/15/23		100%																							
78%	School ID-57 (24(3S-13C))	Tue 2/18/20	Wed 5/31/23	Tue 2/18/20	NA	Tej Narayan Yadav	78%																							
67%	School ID-58 (13(2S-8C), 22(2-AC), 20(TCM))	Tue 2/18/20	Fri 6/30/23	Tue 2/18/20	NA	Tej Narayan Yadav	67%																							
70%	School ID-59 (13(2S-8C), 22(2AC), 20(TCM))	Tue 2/18/20	Wed 5/31/23	Tue 2/18/20	NA	Tej Narayan Yadav	70%																							
69%	School ID-60 (13(2S-8C), 16(2S-6C), 22(2-AC))	Tue 2/18/20	Fri 6/30/23	Tue 2/18/20	NA	Ashutosh Kumar Yadav	69%																							

Project: New School
Date: Tue 6/6/23

Task		Summary		Inactive Milestone		Duration-only		Finish-only		Deadline		Completed	
Split		Project Summary		Inactive Summary		Manual Summary		External Tasks		Progress		Manual Progress	
Milestone		Inactive Task		Manual Task		Start-only		External Milestone					