

KAVRE DISTRICT PROGRESS STATUS

% Complete	Task Name	Baseline Start	Baseline Finish	Actual Start	Actual Finish	Qtr 1, 2021				Qtr 2, 2021				Qtr 3, 2021				Qtr 4, 2021				Qtr 1, 2022				Qtr 2, 2022				Qtr 3, 2022				Qtr 4, 2022				Qtr 1, 2023				Qtr 2, 2023				Qtr 3, 2023				Qtr 4, 2023																																													
						Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun
63%	Kavre District	Sun 6/13/21	Sun 10/15/23	Sun 6/13/21	NA																																																																																										
84%	Package 1	Mon 6/14/21	Thu 6/15/23	Mon 6/14/21	NA																																																																																										
89%	Health Post ID-97, Khopasi Primary Health Centre (PHB3)	Mon 6/14/21	Mon 5/15/23	Mon 6/14/21	NA																																																																																										
100%	Health Post ID-99, Nala Health Post (4HP)	Mon 6/14/21	Fri 12/30/22	Mon 6/14/21	Thu 6/16/22																																																																																										
67%	Health Post ID-103, Saldhara Health Post (Excluding Birthing centre) Kavrepalanchowk (4HP)	Mon 6/14/21	Thu 6/15/23	Mon 6/14/21	NA																																																																																										
64%	Health Post ID-104, Falametar Health Post (Excluding Birthing centre) Kavrepalanchowk (4HP)	Mon 6/14/21	Thu 6/15/23	Mon 6/14/21	NA																																																																																										
98%	Health Post ID-105, Chandani Health Post (Excluding Birthing centre) Kavrepalanchowk (3HP)	Mon 6/14/21	Sat 4/15/23	Mon 6/14/21	NA																																																																																										
80%	Health Post ID-108, Phoksinghtar Health Post (4HP)	Mon 6/14/21	Thu 6/15/23	Mon 6/14/21	NA																																																																																										
43%	Package 2	Sun 6/13/21	Sun 10/15/23	Sun 6/13/21	NA																																																																																										
69%	Health Post ID-100, Dhulikhel Aayurbed Aausadhalaya (AA)	Sun 6/13/21	Sat 7/15/23	Sun 6/13/21	NA																																																																																										
52%	Health Post ID-101, Milche Health Post (3HP)	Sun 6/13/21	Sun 10/15/23	Sun 6/13/21	NA																																																																																										

Project: TYPE4
Date: Wed 6/7/23

Task

Split

Milestone

Summary

Project Summary

Inactive Task

Inactive Milestone

Inactive Summary

Manual Task

Duration-only

Manual Summary

Start-only

Finish-only

External Tasks

External Milestone

Deadline

Progress

Manual Progress

