

RAMECHHAP DISTRICT PROGRESS STATUS

% Complete	Task Name	Baseline Start	Baseline Finish	Actual Start	Actual Finish	Progress by Quarter											
						Qtr 1, 2021	Qtr 2, 2021	Qtr 3, 2021	Qtr 4, 2021	Qtr 1, 2022	Qtr 2, 2022	Qtr 3, 2022	Qtr 4, 2022	Qtr 1, 2023	Qtr 2, 2023	Qtr 3, 2023	Qtr 4, 2023
73%	Ramechhap District	Wed 4/21/21	Sat 6/15/24	Wed 4/21/21	NA	73%											
79%	Package 1	Wed 4/21/21	Tue 6/4/24	Wed 4/21/21	NA	79%											
61%	Health Post ID-74,Duragaun Health Post(4HP)	Wed 4/21/21	Tue 6/4/24	Wed 4/21/21	NA	61%											
87%	Health Post ID-75,Okreni Health Post (4HP)	Wed 4/21/21	Wed 5/15/24	Wed 4/21/21	NA	87%											
84%	Health Post ID-78,Gothgaun Health Post (4HP)	Wed 4/21/21	Wed 5/15/24	Wed 4/21/21	NA	84%											
80%	Health Post ID-81,Himganga Health Post (4HP)	Wed 4/21/21	Tue 6/4/24	Wed 4/21/21	NA	80%											
83%	Health Post ID-83,Chuchure Health Post (4HP)	Wed 4/21/21	Wed 5/15/24	Wed 4/21/21	NA	83%											
93%	Health Post ID-86,Rampur Health Post (4HP)	Wed 4/21/21	Wed 5/15/24	Wed 4/21/21	NA	93%											
100%	Health Post ID-88,Salupatti Health Post (4HP)	Wed 4/21/21	Sun 2/25/24	Wed 4/21/21	Sun 7/17/22	100%											
100%	Health Post ID-89,Bijulikot Health Post (4HP)	Wed 4/21/21	Sun 2/25/24	Wed 4/21/21	Sun 5/1/22	100%											
66%	Health Post ID-92,Bhaluwajor Health Post (4HP)	Wed 4/21/21	Tue 6/4/24	Wed 4/21/21	NA	66%											
67%	Health Post ID-95,Tilpung Health Post (3HP)	Wed 4/21/21	Tue 6/4/24	Wed 4/21/21	NA	67%											
52%	Health Post ID-96,Kukuwasthal Health Post (4HP)	Wed 4/21/21	Tue 6/4/24	Wed 4/21/21	NA	52%											
70%	Package 2	Wed 4/21/21	Tue 6/4/24	Wed 4/21/21	NA	70%											
57%	Health Post ID-76,Khaniyapani Health Post (4HP)	Wed 4/21/21	Tue 6/4/24	Wed 4/21/21	NA	57%											
74%	Health Post ID-79,Chanakhu Health Post (4HP)	Wed 4/21/21	Wed 5/15/24	Wed 4/21/21	NA	74%											
77%	Health Post ID-82,Gelu Primary Health Centre (PHB3)	Wed 4/21/21	Wed 5/15/24	Wed 4/21/21	NA	77%											
53%	Health Post ID-84,Goshwara Health Post (4HP)	Wed 4/21/21	Tue 6/4/24	Wed 4/21/21	NA	53%											
67%	Health Post ID-85,Majuwa Health Post (4HP)	Wed 4/21/21	Tue 6/4/24	Wed 4/21/21	NA	67%											
71%	Health Post ID-90,Pinkhuri Health Post (4HP)	Wed 4/21/21	Tue 6/4/24	Wed 4/21/21	NA	71%											

Project: TYPE4
Date: Thu 4/4/24

Task		Summary		Inactive Milestone		Duration-only		Finish-only		Deadline	
Split		Project Summary		Inactive Summary		Manual Summary		External Tasks		Progress	
Milestone		Inactive Task		Manual Task		Start-only		External Milestone		Manual Progress	

RAMECHHAP DISTRICT PROGRESS STATUS

% Complete	Task Name	Baseline Start	Baseline Finish	Actual Start	Actual Finish																								
						Qtr 1, 2021	Qtr 2, 2021	Qtr 3, 2021	Qtr 4, 2021	Qtr 1, 2022	Qtr 2, 2022	Qtr 3, 2022	Qtr 4, 2022	Qtr 1, 2023	Qtr 2, 2023	Qtr 3, 2023	Qtr 4, 2023	Qtr 1, 2024	Qtr 2, 2024										
68%	Health Post ID-91,Daduwa Health Post (4HP)	Wed 4/21/21	Tue 6/4/24	Wed 4/21/21	NA																								
70%	Health Post ID-94,Chisapani Health Post (4HP)	Wed 4/21/21	Tue 6/4/24	Wed 4/21/21	NA																								
65%	Package 3	Mon 6/14/21	Sat 6/15/24	Mon 6/14/21	NA																								
65%	Health Post ID-77,Manthali PHCC(15 Beded Hospital) (PHA3)	Mon 6/14/21	Sat 6/15/24	Mon 6/14/21	NA																								

Project: TYPE4
Date: Thu 4/4/24

Task		Summary		Inactive Milestone		Duration-only		Finish-only		Deadline	
Split		Project Summary		Inactive Summary		Manual Summary		External Tasks		Progress	
Milestone		Inactive Task		Manual Task		Start-only		External Milestone		Manual Progress	