

GORKHA DISTRICT PROGRESS STATUS

% Complete	Task Name	Baseline Start	Baseline Finish	Actual Start	Actual Finish	Progress by Quarter													
						Qtr 1, 2021	Qtr 2, 2021	Qtr 3, 2021	Qtr 4, 2021	Qtr 1, 2022	Qtr 2, 2022	Qtr 3, 2022	Qtr 4, 2022	Qtr 1, 2023	Qtr 2, 2023	Qtr 3, 2023	Qtr 4, 2023	Qtr 1, 2024	Qtr 2, 2024
92%	Gorkha District	Wed 4/21/21	Mon 4/15/24	Wed 4/21/21	NA	92%													
98%	Package 1	Wed 6/30/21	Mon 4/15/24	Wed 6/30/21	NA	98%													
100%	Health Post ID-18,Gairung aayurved aaushadhalaya(AA)	Wed 6/30/21	Sat 4/15/23	Wed 6/30/21	Sat 4/15/23	100%													
100%	Health Post ID-26,Dhuwakot Health Post(4HP)	Wed 6/30/21	Sat 4/15/23	Wed 6/30/21	Sat 4/15/23	100%													
100%	Health Post ID-29,Deurali Health Post (4HP)	Wed 6/30/21	Mon 7/31/23	Wed 6/30/21	Mon 7/31/23	100%													
98%	Health Post ID-31,Bed danda Health Post (3HP)	Wed 6/30/21	Mon 4/15/24	Wed 6/30/21	NA	98%													
100%	Health Post ID-33,Namjung Health Post (3HP)	Wed 6/30/21	Sat 4/15/23	Wed 6/30/21	Sat 4/15/23	100%													
95%	Health Post ID-34,Taklung Health Post (4HP)	Wed 6/30/21	Mon 4/15/24	Wed 6/30/21	NA	95%													
96%	Health Post ID-39,Ghairung Primary Health Post (PHB3)	Wed 6/30/21	Mon 4/15/24	Wed 6/30/21	NA	96%													
100%	Health Post ID-45,Table Health Post (3HP)	Wed 6/30/21	Sat 8/5/23	Wed 6/30/21	Wed 9/7/22	100%													
100%	Health Post ID-46,Taranagar Health Post (3HP)	Wed 6/30/21	Fri 8/4/23	Wed 6/30/21	Thu 7/14/22	100%													
100%	Package 2	Wed 4/21/21	Sun 10/15/23	Wed 4/21/21	Sun 10/15/23	100%													
100%	Health Post ID-20,Thumi Health Post (3HP)	Wed 4/21/21	Sun 10/15/23	Wed 4/21/21	Sun 10/15/23	100%													
100%	Health Post ID-22,Gaikhur Health Post(3HP)	Wed 4/21/21	Tue 7/25/23	Wed 4/21/21	Tue 7/25/23	100%													
100%	Health Post ID-27,Bhumlichowk Health Post (4HP)	Wed 4/21/21	Tue 7/25/23	Wed 4/21/21	Tue 7/25/23	100%													
100%	Health Post ID-32,Tanglichowk Health Post(4HP)	Wed 4/21/21	Tue 7/25/23	Wed 4/21/21	Tue 7/25/23	100%													
100%	Health Post ID-44,Fujel Health Post (3HP)	Wed 4/21/21	Tue 7/25/23	Wed 4/21/21	Tue 7/25/23	100%													
84%	Package 3	Wed 5/12/21	Mon 4/15/24	Wed 5/12/21	NA	84%													

Project: TYPE4 Date: Thu 4/4/24	Task	Summary	Inactive Milestone	Duration-only	Finish-only	Deadline
	Split	Project Summary	Inactive Summary	Manual Summary	External Tasks	Progress
	Milestone	Inactive Task	Manual Task	Start-only	External Milestone	Manual Progress

GORKHA DISTRICT PROGRESS STATUS

% Complete	Task Name	Baseline Start	Baseline Finish	Actual Start	Actual Finish	Progress by Quarter											
						Qtr 1, 2021 Jan	Qtr 2, 2021 Feb	Qtr 3, 2021 Mar	Qtr 4, 2021 Apr	Qtr 1, 2022 May	Qtr 2, 2022 Jun	Qtr 3, 2022 Jul	Qtr 4, 2022 Aug	Qtr 1, 2023 Sep	Qtr 2, 2023 Oct	Qtr 3, 2023 Nov	Qtr 4, 2023 Dec
92%	Health Post ID-23,SaurpaniAayurbedAausadhalaya(AA)	Wed 5/12/21	Sat 4/13/24	Wed 5/12/21	NA												
85%	Health Post ID-28,Shreenathkot Health Post (4HP)	Wed 5/12/21	Mon 4/15/24	Wed 5/12/21	NA												
80%	Health Post ID-30,Kharibot Health Post (4HP)	Wed 5/12/21	Mon 4/15/24	Wed 5/12/21	NA												
81%	Health Post ID-35,Swara Health Post (4HP)	Wed 5/12/21	Wed 4/10/24	Wed 5/12/21	NA												
85%	Health Post ID-36,Saurpani Health Post (4HP)	Wed 5/12/21	Mon 4/15/24	Wed 5/12/21	NA												
90%	Health Post ID-37,Chhoprak Health Post (3HP)	Wed 5/12/21	Mon 4/15/24	Wed 5/12/21	NA												
76%	Health Post ID-38,Muchowk Health Post (4HP)	Wed 5/12/21	Mon 4/15/24	Wed 5/12/21	NA												
82%	Health Post ID-41,Takukot Primary Health Post (PHB3)	Wed 5/12/21	Mon 4/15/24	Wed 5/12/21	NA												
82%	Health Post ID-42,Harmi Health Post (4HP)	Wed 5/12/21	Mon 4/15/24	Wed 5/12/21	NA												
91%	Health Post ID-43,PachkuwaDeurali Health Post (3HP)	Wed 5/12/21	Mon 4/15/24	Wed 5/12/21	NA												
86%	Package 4	Tue 2/1/22	Mon 4/15/24	Tue 2/1/22	NA												
86%	Health Post ID-19, KaShigaun Health Post (4HP)	Tue 2/1/22	Mon 4/15/24	Tue 2/1/22	NA												

Project: TYPE4
Date: Thu 4/4/24

Task		Summary		Inactive Milestone		Duration-only		Finish-only		Deadline	
Split		Project Summary		Inactive Summary		Manual Summary		External Tasks		Progress	
Milestone		Inactive Task		Manual Task		Start-only		External Milestone		Manual Progress	