

RASUWA DISTRICT PROGRESS STATUS

% Complete	Task Name	Baseline Start	Baseline Finish	Actual Start	Actual Finish	Qtr 1, 2021 Jan	Qtr 2, 2021 Feb	Qtr 3, 2021 Mar	Qtr 4, 2021 Apr	Qtr 1, 2022 May	Qtr 2, 2022 Jun	Qtr 3, 2022 Jul	Qtr 4, 2022 Aug	Qtr 1, 2023 Sep	Qtr 2, 2023 Oct	Qtr 3, 2023 Nov	Qtr 4, 2023 Dec	Qtr 1, 2024 Jan	Qtr 2, 2024 Feb	Qtr 3, 2024 Mar	Qtr 4, 2024 Apr	Qtr 1, 2025 May	Qtr 2, 2025 Jun	Qtr 3, 2025 Jul	Qtr 4, 2025 Aug	
98%	Rasuwa District	Thu 7/8/21	Thu 5/30/24	Thu 7/8/21	NA																					98%
98%	Package 1	Thu 7/8/21	Thu 5/30/24	Thu 7/8/21	NA																					98%
98%	Health Post ID-01,Bhorle HP(3HP)	Thu 7/8/21	Thu 5/30/24	Thu 7/8/21	NA																					98%

Project: TYPE4
Date: Sun 5/5/24

Task

Split

Milestone

◆

Summary

Project Summary

Inactive Task

Inactive Milestone

Inactive Summary

Manual Task

◆

Duration-only

Manual Summary

Start-only

Finish-only

External Tasks

External Milestone

◆

Deadline

Progress

Manual Progress

↓