

DOLAKHA DISTRICT PROGRESS STATUS

% Complete	Task Name	Baseline Start	Baseline Finish	Actual Start	Actual Finish	Qtr 1, 2021				Qtr 2, 2021				Qtr 3, 2021				Qtr 4, 2021				Qtr 1, 2022				Qtr 2, 2022				Qtr 3, 2022				Qtr 4, 2022				Qtr 1, 2023				Qtr 2, 2023				Qtr 3, 2023				Qtr 4, 2023			
						Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec
60%	Dolakha District	Thu 5/20/21	Thu 11/30/23	Thu 5/20/21	NA																																																
67%	Package 1	Thu 5/20/21	Sat 9/30/23	Thu 5/20/21	NA																																																
47%	Health Post ID-110, Chaisapani Aayurved Aaushadhalaya (AA)	Thu 5/20/21	Sat 9/30/23	Thu 5/20/21	NA																																																
80%	Health Post ID-111, Lapilang Aayurved Aausadhalaya (AA)	Thu 5/20/21	Thu 6/15/23	Thu 5/20/21	NA																																																
65%	Health Post ID-114, Boch Health Post (4HP)	Thu 5/20/21	Thu 6/15/23	Thu 5/20/21	NA																																																
56%	Health Post ID-116, Marbu Health Post (4HP)	Thu 5/20/21	Fri 9/15/23	Thu 5/20/21	NA																																																
78%	Health Post ID-118, Chilanka Health Post (4HP)	Thu 5/20/21	Thu 6/15/23	Thu 5/20/21	NA																																																
82%	Health Post ID-119, Bigu Health Post (4HP)	Thu 5/20/21	Thu 6/15/23	Thu 5/20/21	NA																																																
71%	Health Post ID-121, Jhyaku Health Post (4HP)	Thu 5/20/21	Thu 6/15/23	Thu 5/20/21	NA																																																
67%	Health Post ID-125, Lakuridanda Health Post (4HP)	Thu 5/20/21	Thu 6/15/23	Thu 5/20/21	NA																																																
75%	Health Post ID-128, Lapilang Health Post (3HP)	Thu 5/20/21	Thu 6/15/23	Thu 5/20/21	NA																																																
54%	Health Post ID-129, Lamidanda Health Post (3HP)	Thu 5/20/21	Fri 9/15/23	Thu 5/20/21	NA																																																

Project: TYPE4 Date: Wed 6/7/23	Task		Summary		Inactive Milestone		Duration-only		Finish-only		Deadline	
	Split		Project Summary		Inactive Summary		Manual Summary		External Tasks		Progress	
	Milestone		Inactive Task		Manual Task		Start-only		External Milestone		Manual Progress	

DOLAKHA DISTRICT PROGRESS STATUS

% Complete	Task Name	Baseline Start	Baseline Finish	Actual Start	Actual Finish	Qtr 1, 2021				Qtr 2, 2021				Qtr 3, 2021				Qtr 4, 2021				Qtr 1, 2022				Qtr 2, 2022				Qtr 3, 2022				Qtr 4, 2022				Qtr 1, 2023				Qtr 2, 2023				Qtr 3, 2023				Qtr 4, 2023																																													
						Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun
47%	Package 2	Mon 5/24/21	Mon 10/30/23	Mon 5/24/21	NA																																																																																										
47%	Health Post ID-117, Bhusafeda Health Post (4HP)	Mon 5/24/21	Sat 7/15/23	Mon 5/24/21	NA																																																																																										
40%	Health Post ID-120, Thulo Patal Health Post (4HP)	Mon 5/24/21	Sat 7/15/23	Mon 5/24/21	NA																																																																																										
43%	Health Post ID-122, Shyama Health Post (4HP)	Mon 5/24/21	Sat 7/15/23	Mon 5/24/21	NA																																																																																										
24%	Health Post ID-124, Magapauwa Health Post (4HP)	Mon 5/24/21	Mon 10/30/23	Mon 5/24/21	NA																																																																																										
78%	Health Post ID-126, Jhule Health Post (4HP)	Mon 5/24/21	Sat 7/15/23	Mon 5/24/21	NA																																																																																										
71%	Health Post ID-127, Ghayang Sukathokar Health Post (4HP)	Mon 5/24/21	Sat 7/15/23	Mon 5/24/21	NA																																																																																										
22%	Health Post ID-131, Tamchet Dudhpokhari Health Post (4HP)	Mon 5/24/21	Mon 10/30/23	Mon 5/24/21	NA																																																																																										
100%	Package 3	Wed 6/9/21	Sun 4/30/23	Wed 6/9/21	Sun 4/30/23																																																																																										
100%	Health Post ID-123, Katakuti Health Post (Type-4)	Wed 6/9/21	Sun 4/30/23	Wed 6/9/21	Sun 4/30/23																																																																																										
54%	Package 4	Wed 8/25/21	Thu 11/30/23	Wed 8/25/21	NA																																																																																										
54%	Health Post ID-112, Charikot PHCC (Type-PHCC)	Wed 8/25/21	Thu 11/30/23	Wed 8/25/21	NA																																																																																										

Project: TYPE4
Date: Wed 6/7/23

Task		Summary		Inactive Milestone		Duration-only		Finish-only		Deadline	
Split		Project Summary		Inactive Summary		Manual Summary		External Tasks		Progress	
Milestone		Inactive Task		Manual Task		Start-only		External Milestone		Manual Progress	