

GORKHA DISTRICT PROGRESS STATUS

% Complete	Task Name	Baseline Start	Baseline Finish	Actual Start	Actual Finish	Qtr 1, 2021												Qtr 2, 2021												Qtr 3, 2021												Qtr 4, 2021												Qtr 1, 2022												Qtr 2, 2022												Qtr 3, 2022												Qtr 4, 2022												Qtr 1, 2023												Qtr 2, 2023												Qtr 3, 2023												Qtr 4, 2023												Qtr 1, 2024											
						Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec												
72%	Gorkha District	Wed 4/21/21	Sat 12/30/23	Wed 4/21/21	NA																																																																																																																																																												
83%	Package 1	Wed 6/30/21	Tue 8/1/23	Wed 6/30/21	NA																																																																																																																																																												
100%	Health Post ID-18,Gairung aayurved aashadhalaya(AA)	Wed 6/30/21	Sat 4/15/23	Wed 6/30/21	Sat 4/15/23																																																																																																																																																												
100%	Health Post ID-26,Dhuwakot Health Post(4HP)	Wed 6/30/21	Sat 4/15/23	Wed 6/30/21	Sat 4/15/23																																																																																																																																																												
85%	Health Post ID-29,Deurali Health Post (4HP)	Wed 6/30/21	Tue 4/25/23	Wed 6/30/21	NA																																																																																																																																																												
74%	Health Post ID-31,Bed danda Health Post (3HP)	Wed 6/30/21	Mon 5/15/23	Wed 6/30/21	NA																																																																																																																																																												
100%	Health Post ID-33,Namjung Health Post (3HP)	Wed 6/30/21	Sat 4/15/23	Wed 6/30/21	Sat 4/15/23																																																																																																																																																												
88%	Health Post ID-34,Taklung Health Post (4HP)	Wed 6/30/21	Mon 5/15/23	Wed 6/30/21	NA																																																																																																																																																												
64%	Health Post ID-39,Ghairung Primary Health Post (PHB3)	Wed 6/30/21	Tue 8/1/23	Wed 6/30/21	NA																																																																																																																																																												
84%	Health Post ID-45,Taple Health Post (3HP)	Wed 6/30/21	Sat 7/15/23	Wed 6/30/21	NA																																																																																																																																																												

Project: TYPE4
Date: Wed 6/7/23

Task		Summary		Inactive Milestone		Duration-only		Finish-only		Deadline	
Split		Project Summary		Inactive Summary		Manual Summary		External Tasks		Progress	
Milestone		Inactive Task		Manual Task		Start-only		External Milestone		Manual Progress	

GORKHA DISTRICT PROGRESS STATUS

% Complete	Task Name	Baseline Start	Baseline Finish	Actual Start	Actual Finish	Qtr 1, 2021												Qtr 2, 2021												Qtr 3, 2021												Qtr 4, 2021												Qtr 1, 2022												Qtr 2, 2022												Qtr 3, 2022												Qtr 4, 2022												Qtr 1, 2023												Qtr 2, 2023												Qtr 3, 2023												Qtr 4, 2023												Qtr 1, 2024																																																																																																																	
						Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun
98%	Health Post ID-46,Taranagar Health Post (3HP)	Wed 6/30/21	Tue 4/25/23	Wed 6/30/21	NA																																																																																																																																																																																																																																																																		
87%	Package 2	Wed 4/21/21	Thu 6/15/23	Wed 4/21/21	NA																																																																																																																																																																																																																																																																		
83%	Health Post ID-20,Thumi Health Post (3HP)	Wed 4/21/21	Thu 6/15/23	Wed 4/21/21	NA																																																																																																																																																																																																																																																																		
83%	Health Post ID-22,Gaikhur Health Post(3HP)	Wed 4/21/21	Mon 5/15/23	Wed 4/21/21	NA																																																																																																																																																																																																																																																																		
88%	Health Post ID-27,Bhumlichowk Health Post (4HP)	Wed 4/21/21	Thu 6/15/23	Wed 4/21/21	NA																																																																																																																																																																																																																																																																		
91%	Health Post ID-32,Tanglichowk Health Post(4HP)	Wed 4/21/21	Mon 5/15/23	Wed 4/21/21	NA																																																																																																																																																																																																																																																																		
91%	Health Post ID-44,Fujel Health Post (3HP)	Wed 4/21/21	Mon 5/15/23	Wed 4/21/21	NA																																																																																																																																																																																																																																																																		
57%	Package 3	Wed 5/12/21	Sat 12/30/23	Wed 5/12/21	NA																																																																																																																																																																																																																																																																		
77%	Health Post ID-23,SaurpaniAayurbedAausad	Wed 5/12/21	Mon 9/25/23	Wed 5/12/21	NA																																																																																																																																																																																																																																																																		
64%	Health Post ID-28,Shreenathkot Health Post (4HP)	Wed 5/12/21	Sun 10/15/23	Wed 5/12/21	NA																																																																																																																																																																																																																																																																		

Project: TYPE4
Date: Wed 6/7/23

Task		Summary		Inactive Milestone		Duration-only		Finish-only		Deadline	
Split		Project Summary		Inactive Summary		Manual Summary		External Tasks		Progress	
Milestone		Inactive Task		Manual Task		Start-only		External Milestone		Manual Progress	

GORKHA DISTRICT PROGRESS STATUS

% Complete	Task Name	Baseline Start	Baseline Finish	Actual Start	Actual Finish	Qtr 1, 2021												Qtr 2, 2021												Qtr 3, 2021												Qtr 4, 2021												Qtr 1, 2022												Qtr 2, 2022												Qtr 3, 2022												Qtr 4, 2022												Qtr 1, 2023												Qtr 2, 2023												Qtr 3, 2023												Qtr 4, 2023												Qtr 1, 2024											
						Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec												
44%	Health Post ID-30,Kharibot Health Post (4HP)	Wed 5/12/21	Sat 12/30/23	Wed 5/12/21	NA	44%																																																																																																																																																											
56%	Health Post ID-35,Swara Health Post (4HP)	Wed 5/12/21	Wed 10/25/23	Wed 5/12/21	NA	56%																																																																																																																																																											
67%	Health Post ID-36,Saurpani Health Post (4HP)	Wed 5/12/21	Mon 9/25/23	Wed 5/12/21	NA	67%																																																																																																																																																											
69%	Health Post ID-37,Chhoprak Health Post (3HP)	Wed 5/12/21	Sun 10/15/23	Wed 5/12/21	NA	69%																																																																																																																																																											
57%	Health Post ID-38,Muchowk Health Post (4HP)	Wed 5/12/21	Sun 10/15/23	Wed 5/12/21	NA	57%																																																																																																																																																											
42%	Health Post ID-41,Takukot Primary Health Post (PHB3)	Wed 5/12/21	Sat 11/25/23	Wed 5/12/21	NA	42%																																																																																																																																																											
61%	Health Post ID-42,Harmi Health Post (4HP)	Wed 5/12/21	Wed 10/25/23	Wed 5/12/21	NA	61%																																																																																																																																																											
73%	Health Post ID-43,PachkuwaDeurali Health Post (3HP)	Wed 5/12/21	Sun 10/15/23	Wed 5/12/21	NA	73%																																																																																																																																																											
52%	Package 4	Tue 2/1/22	Fri 12/15/23	Tue 2/1/22	NA	52%																																																																																																																																																											

Project: TYPE4
Date: Wed 6/7/23

Task		Summary		Inactive Milestone		Duration-only		Finish-only		Deadline	
Split		Project Summary		Inactive Summary		Manual Summary		External Tasks		Progress	
Milestone		Inactive Task		Manual Task		Start-only		External Milestone		Manual Progress	

