

KAVRE DISTRICT PROGRESS STATUS

% Complete	Task Name	Baseline Start	Baseline Finish	Actual Start	Actual Finish	Qtr 1, 2021				Qtr 2, 2021				Qtr 3, 2021				Qtr 4, 2021				Qtr 1, 2022				Qtr 2, 2022				Qtr 3, 2022				Qtr 4,
						Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct							
8%	Kavre District	Sun 6/13/21	Tue 10/4/22	Sun 6/13/21	NA																													
9%	Package 1	Mon 6/14/21	Tue 10/4/22	Mon 6/14/21	NA																													
12%	Health Post ID-97, Khopasi Primary Health Centre (PHB3)	Mon 6/14/21	Tue 10/4/22	Mon 6/14/21	NA																													
21%	Health Post ID-99, Nala Health Post (4HP)	Mon 6/14/21	Thu 6/16/22	Mon 6/14/21	NA																													
0%	Health Post ID-103, Saldhara Health Post (Excluding Birthing centre) Kavrepalanchowk (4HP)	Mon 6/14/21	Thu 9/22/22	NA	NA																													
0%	Health Post ID-104, Falametar Health Post (Excluding Birthing centre) Kavrepalanchowk (4HP)	Mon 6/14/21	Thu 9/22/22	NA	NA																													
22%	Health Post ID-105, Chandani Health Post (Excluding Birthing centre) Kavrepalanchowk (3HP)	Mon 6/14/21	Fri 6/10/22	Mon 6/14/21	NA																													
1%	Health Post ID-108, Phoksinghtar Health Post (4HP)	Mon 6/14/21	Thu 9/22/22	Mon 6/14/21	NA																													
7%	Package 2	Sun 6/13/21	Fri 9/30/22	Sun 6/13/21	NA																													
0%	Health Post ID-100, Dhulikhel Aayurved Aausadhalaya (AA)	Sun 6/13/21	Thu 7/28/22	NA	NA																													
0%	Health Post ID-101, Milche Health Post (3HP)	Sun 6/13/21	Thu 9/1/22	NA	NA																													
0%	Health Post ID-102, Bankhu chaur Primary Health Centre (PHB3))	Sun 6/13/21	Fri 9/30/22	NA	NA																													

Project: TYPE4
Date: Mon 1/10/22

Task		Summary		Inactive Milestone		Duration-only		Finish-only		Deadline	↓
Split		Project Summary		Inactive Summary		Manual Summary		External Tasks		Progress	
Milestone		Inactive Task		Manual Task		Start-only		External Milestone		Manual Progress	

KAVRE DISTRICT PROGRESS STATUS

% Complete	Task Name	Baseline Start	Baseline Finish	Actual Start	Actual Finish	Qtr 1, 2021			Qtr 2, 2021			Qtr 3, 2021			Qtr 4, 2021			Qtr 1, 2022			Qtr 2, 2022			Qtr 3, 2022			Qtr 4,
						Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct
20%	Health Post ID-106, Pokhari chaur Health Post (Excluding Birthing centre) Kavrepalanchowk (3HP)	Sun 6/13/21	Sun 8/7/22	Sun 6/13/21	NA							20%															
17%	Health Post ID-107, Panauti Health Post (4HP)	Sun 6/13/21	Fri 7/29/22	Sun 6/13/21	NA							17%															
8%	Health Post ID-109, Gokule Health post (4HP)	Sun 6/13/21	Wed 8/10/22	Sun 6/13/21	NA							8%															

Project: TYPE4
Date: Mon 1/10/22

Task		Summary		Inactive Milestone		Duration-only		Finish-only		Deadline	
Split		Project Summary		Inactive Summary		Manual Summary		External Tasks		Progress	
Milestone		Inactive Task		Manual Task		Start-only		External Milestone		Manual Progress	