

RAMECHHAP DISTRICT PROGRESS STATUS

% Complete	Task Name	Baseline Start	Baseline Finish	Actual Start	Actual Finish	Qtr 1, 2021 JanFebMar	Qtr 2, 2021 AprMayJun	Qtr 3, 2021 JulAugSep	Qtr 4, 2021 OctNovDec	Qtr 1, 2022 JanFebMar	Qtr 2, 2022 AprMayJun	Qtr 3, 2022 JulAugSep	Qtr 4, 2022 OctNovDec	Qtr 1, 2023 JanFeb
50%	Ramechhap District	Wed 4/21/21	Tue 1/31/23	Wed 4/21/21	NA									
61%	Package 1	Wed 4/21/21	Tue 1/31/23	Wed 4/21/21	NA									
34%	Health Post ID-74,Duragaun Health	Wed 4/21/21	Tue 1/31/23	Wed 4/21/21	NA									
49%	Health Post ID-75,Okreni Health Po	Wed 4/21/21	Tue 1/31/23	Wed 4/21/21	NA									
70%	Health Post ID-78,Gothgaun Health	Wed 4/21/21	Tue 1/31/23	Wed 4/21/21	NA									
65%	Health Post ID-81,Himganga Health	Wed 4/21/21	Tue 1/31/23	Wed 4/21/21	NA									
36%	Health Post ID-83,Chuchure Health	Wed 4/21/21	Tue 1/31/23	Wed 4/21/21	NA									
64%	Health Post ID-86,Rampur Health P	Wed 4/21/21	Tue 1/31/23	Wed 4/21/21	NA									
98%	Health Post ID-88,Salupatti Health	Wed 4/21/21	Tue 1/31/23	Wed 4/21/21	NA									
98%	Health Post ID-89,Bijulikot Health	Wed 4/21/21	Tue 1/31/23	Wed 4/21/21	NA									
66%	Health Post ID-92,Bhaluwajor Heal	Wed 4/21/21	Tue 1/31/23	Wed 4/21/21	NA									
55%	Health Post ID-95,Tilpung Health P	Wed 4/21/21	Tue 1/31/23	Wed 4/21/21	NA									
36%	Health Post ID-96,Kukuwasthal Health Post (4HP)	Wed 4/21/21	Tue 1/31/23	Wed 4/21/21	NA									
52%	Package 2	Wed 4/21/21	Tue 1/31/23	Wed 4/21/21	NA									
44%	Health Post ID-76,Khaniyapani Hea	Wed 4/21/21	Tue 1/31/23	Wed 4/21/21	NA									
53%	Health Post ID-79,Chanakhu Health	Wed 4/21/21	Tue 1/31/23	Wed 4/21/21	NA									
58%	Health Post ID-82,Gelu Primary Health Centre (PHB3)	Wed 4/21/21	Tue 1/31/23	Wed 4/21/21	NA									
23%	Health Post ID-84,Goshwara Health	Wed 4/21/21	Tue 1/31/23	Wed 4/21/21	NA									

Project: TYPE4  
Date: Sun 1/8/23

Task

Split

Milestone

Summary

Project Summary

Inactive Task

Inactive Milestone

Inactive Summary

Manual Task

Duration-only

Manual Summary

Start-only

Finish-only

External Tasks

External Milestone

Deadline

Progress

Manual Progress

Page 1

RAMECHHAP DISTRICT PROGRESS STATUS

% Complete	Task Name	Baseline Start	Baseline Finish	Actual Start	Actual Finish	Qtr 1, 2021 JanFebMar	Qtr 2, 2021 AprMayJun	Qtr 3, 2021 JulAugSep	Qtr 4, 2021 OctNovDec	Qtr 1, 2022 JanFebMar	Qtr 2, 2022 AprMayJun	Qtr 3, 2022 JulAugSep	Qtr 4, 2022 OctNovDec	Qtr 1, 2023 JanFeb
60%	Health Post ID-85,Majuwa Health F	Wed 4/21/21	Tue 1/31/23	Wed 4/21/21	NA									
36%	Health Post ID-90,Pinkhuri Health F	Wed 4/21/21	Tue 1/31/23	Wed 4/21/21	NA									
60%	Health Post ID-91,Daduwa Health F	Wed 4/21/21	Tue 1/31/23	Wed 4/21/21	NA									
62%	Health Post ID-94,Chisapani Health	Wed 4/21/21	Tue 1/31/23	Wed 4/21/21	NA									
22%	Package 3	Mon 6/14/21	Fri 12/30/22	Mon 6/14/21	NA									
22%	Health Post ID-77,Manthali PHCC(15 Beded Hospital) (PHA3)	Mon 6/14/21	Fri 12/30/22	Mon 6/14/21	NA									