

DHADING DISTRICT PROGRESS STATUS

% Complete	Task Name	Baseline Start	Baseline Finish	Actual Start	Actual Finish	Progress by Quarter																	
						Qtr 1, 2021	Qtr 2, 2021	Qtr 3, 2021	Qtr 4, 2021	Qtr 1, 2022	Qtr 2, 2022	Qtr 3, 2022	Qtr 4, 2022	Qtr 1, 2023	Qtr 2, 2023	Qtr 3, 2023	Qtr 4, 2023	Qtr 1, 2024	Qtr 2, 2024	Qtr 3, 2024	Qtr 4, 2024		
88%	Dhading District	Thu 2/18/21	Sun 6/30/24	Thu 2/18/21	NA	88%																	
100%	Package 1	Fri 2/26/21	Wed 11/30/22	Fri 2/26/21	Wed 11/16/22	100%																	
100%	Health Post ID-2,Jhyamrung Aayurved aaushadhalaya(AA)	Fri 2/26/21	Thu 9/15/22	Fri 2/26/21	Fri 9/2/22	100%																	
100%	Health Post ID-3,Dhuwakot health post-ka(3HP)	Fri 2/26/21	Wed 11/30/22	Fri 2/26/21	Wed 11/16/22	100%																	
100%	Health Post ID-4,Dhuwakot health post-kha(3HP)	Fri 2/26/21	Wed 11/30/22	Fri 2/26/21	Sun 10/23/22	100%																	
100%	Health Post ID-6,Khari Health post(3HP)	Fri 2/26/21	Thu 9/15/22	Fri 2/26/21	Mon 8/29/22	100%																	
100%	Health Post ID-11,sunaula bazar health post(4HP)	Fri 2/26/21	Thu 9/15/22	Fri 2/26/21	Tue 8/23/22	100%																	
100%	Health Post ID-13,Dhola health post(4HP)	Fri 2/26/21	Thu 9/15/22	Fri 2/26/21	Mon 8/1/22	100%																	
100%	Health Post ID-15,Nalang Health post(3HP)	Fri 2/26/21	Thu 9/15/22	Fri 2/26/21	Sun 8/7/22	100%																	
100%	Health Post ID-16,jhyamrung Health post(4HP)	Fri 2/26/21	Thu 9/15/22	Fri 2/26/21	Sun 8/28/22	100%																	
84%	Package 2	Thu 2/18/21	Thu 6/20/24	Thu 2/18/21	NA	84%																	
90%	Health Post ID-5,Kalleri Health Post (4HP)	Thu 2/18/21	Sat 6/15/24	Thu 2/18/21	NA	90%																	
71%	Health Post ID-7,Marpak Health Post (4HP)	Thu 2/18/21	Thu 6/20/24	Thu 2/18/21	NA	71%																	
84%	Health Post ID-14,Salyankot Health post(3HP)	Fri 2/26/21	Sat 6/15/24	Fri 2/26/21	NA	84%																	
90%	Health Post ID-17,Tasarpur Health Post (3HP)	Fri 2/26/21	Sat 6/15/24	Fri 2/26/21	NA	90%																	
58%	Package 3	Tue 2/1/22	Sun 6/30/24	Tue 7/27/21	NA	58%																	
58%	Health Post ID-10,Khumpur Health Post (3HP)	Tue 2/1/22	Sun 6/30/24	Tue 7/27/21	NA	58%																	
42%	Package 4	Tue 2/1/22	Sun 6/30/24	Tue 7/27/21	NA	42%																	
42%	Health Post ID-8, Tipling Health Post (4HP)	Tue 2/1/22	Sun 6/30/24	Tue 7/27/21	NA	42%																	

Project: TYPE4
Date: Thu 4/4/24

Task █ Summary █ Inactive Milestone ◇ Duration-only █ Finish-only ┌ Deadline ↓

Split █ Project Summary █ Inactive Summary █ Manual Summary █ External Tasks █ Progress █

Milestone ◇ Inactive Task █ Manual Task █ Start-only └ External Milestone ◇ Manual Progress █