

NUWAKOT DISTRICT PROGRESS STATUS

| % Complete | Task Name | Baseline Start | Baseline Finish | Actual Start | Actual Finish | Progress | | | | | | | | | | | | | | | | | |
|------------|---|----------------|-----------------|--------------|---------------|-------------|-------------|-------------|-------------|-------------|-------------|-------------|-------------|-------------|-------------|-------------|-------------|-------------|-------------|-------------|-------------|--|--|
| | | | | | | Qtr 1, 2021 | Qtr 2, 2021 | Qtr 3, 2021 | Qtr 4, 2021 | Qtr 1, 2022 | Qtr 2, 2022 | Qtr 3, 2022 | Qtr 4, 2022 | Qtr 1, 2023 | Qtr 2, 2023 | Qtr 3, 2023 | Qtr 4, 2023 | Qtr 1, 2024 | Qtr 2, 2024 | Qtr 3, 2024 | Qtr 4, 2024 | | |
| 82% | Nuwakot District | Wed 3/31/21 | Tue 6/25/24 | Wed 3/31/21 | NA | | | | | | | | | | | | | | | | | | |
| 62% | Package 1 | Thu 6/17/21 | Tue 6/25/24 | Thu 6/17/21 | NA | | | | | | | | | | | | | | | | | | |
| 91% | Health Post ID-54,Ghyangfedi Health Post(4HP) | Thu 6/17/21 | Mon 4/15/24 | Thu 6/17/21 | NA | | | | | | | | | | | | | | | | | | |
| 61% | Health Post ID-57,Betini Health Post(4HP) | Thu 6/17/21 | Tue 6/25/24 | Thu 6/17/21 | NA | | | | | | | | | | | | | | | | | | |
| 78% | Health Post ID-55,Gaunkharka Health Post(4HP) | Thu 6/17/21 | Sat 5/25/24 | Thu 6/17/21 | NA | | | | | | | | | | | | | | | | | | |
| 94% | Health Post ID-69,Ralukadevi Health Post(4HP) | Thu 6/17/21 | Mon 3/25/24 | Thu 6/17/21 | NA | | | | | | | | | | | | | | | | | | |
| 80% | Health Post ID-72,Narjamandap Health Post3(3HP) | Thu 6/17/21 | Thu 4/25/24 | Thu 6/17/21 | NA | | | | | | | | | | | | | | | | | | |
| 70% | Health Post ID-49, Khanayokharka Ayurved Aaushadhalaya(AA) | Thu 6/17/21 | Wed 5/15/24 | Thu 6/17/21 | NA | | | | | | | | | | | | | | | | | | |
| 74% | Health Post ID-50, Narjamandap Ayurved Aaushadhalaya(AA) | Thu 6/17/21 | Wed 5/15/24 | Thu 6/17/21 | NA | | | | | | | | | | | | | | | | | | |
| 86% | Health Post ID-51,Sundaradevi Ayurved Aaushadhalaya(AA) | Thu 6/17/21 | Fri 5/10/24 | Thu 6/17/21 | NA | | | | | | | | | | | | | | | | | | |
| 28% | Health Post ID-73, Suryamati PHB3(PHB3) | Thu 6/17/21 | Tue 6/25/24 | Thu 6/17/21 | NA | | | | | | | | | | | | | | | | | | |
| 100% | Package 2 | Wed 3/31/21 | Mon 5/15/23 | Wed 3/31/21 | Mon 5/15/23 | | | | | | | | | | | | | | | | | | |
| 100% | Health Post ID-56,Chap Health post(4HP) | Wed 3/31/21 | Mon 5/15/23 | Wed 3/31/21 | Mon 5/15/23 | | | | | | | | | | | | | | | | | | |
| 100% | Health Post ID-65,Belkot Health post(4HP) | Wed 3/31/21 | Sat 4/15/23 | Wed 3/31/21 | Sat 4/15/23 | | | | | | | | | | | | | | | | | | |
| 100% | Health Post ID-44,Panchakanya Health post(4HP) | Wed 4/21/21 | Sat 4/15/23 | Wed 4/21/21 | Sat 4/15/23 | | | | | | | | | | | | | | | | | | |
| 100% | Health Post ID-67,Thanapatti health post(4HP) | Wed 3/31/21 | Mon 5/15/23 | Wed 3/31/21 | Mon 5/15/23 | | | | | | | | | | | | | | | | | | |
| 100% | Health Post ID-70,Madanpur HP(4HP) | Wed 3/31/21 | Sat 4/15/23 | Wed 3/31/21 | Sat 4/15/23 | | | | | | | | | | | | | | | | | | |
| 100% | Health Post ID-62,Likhu salle maidan Healthpost(3HP) | Wed 3/31/21 | Sat 4/15/23 | Wed 3/31/21 | Sat 4/15/23 | | | | | | | | | | | | | | | | | | |

Project: TYPE4
Date: Thu 4/4/24

Task Summary Inactive Milestone

Split Project Summary Inactive Summary

Milestone Inactive Task Manual Task

Duration-only Finish-only

Manual Summary External Tasks

Start-only External Milestone

Deadline

Progress

Manual Progress

NUWAKOT DISTRICT PROGRESS STATUS

| % Complete | Task Name | Baseline Start | Baseline Finish | Actual Start | Actual Finish | Progress Status | | | | | | | | | | | | | | | | | | | | | | | |
|------------|---|----------------|-----------------|--------------|---------------|-----------------|-------------|-------------|-------------|-------------|-------------|-------------|-------------|-------------|-------------|-------------|-------------|-------------|-------------|-------------|-------------|--|--|--|--|--|--|--|--|
| | | | | | | Qtr 1, 2021 | Qtr 2, 2021 | Qtr 3, 2021 | Qtr 4, 2021 | Qtr 1, 2022 | Qtr 2, 2022 | Qtr 3, 2022 | Qtr 4, 2022 | Qtr 1, 2023 | Qtr 2, 2023 | Qtr 3, 2023 | Qtr 4, 2023 | Qtr 1, 2024 | Qtr 2, 2024 | Qtr 3, 2024 | Qtr 4, 2024 | | | | | | | | |
| 100% | Health Post ID-71,Kabilash Health post(3HP) | Wed 3/31/21 | Sat 4/15/23 | Wed 3/31/21 | Sat 4/15/23 | 100% | | | | | | | | | | | | | | | | | | | | | | | |
| 100% | Health Post ID-53,Thanasingh Aayurved Ausadhalaya(AA) | Wed 3/31/21 | Sat 4/15/23 | Wed 3/31/21 | Sat 4/15/23 | 100% | | | | | | | | | | | | | | | | | | | | | | | |
| 82% | Package 3 | Thu 6/17/21 | Tue 6/25/24 | Thu 6/17/21 | NA | 82% | | | | | | | | | | | | | | | | | | | | | | | |
| 99% | Health Post ID-68,Tarukajor Health Post(4HP) | Thu 6/17/21 | Mon 4/15/24 | Thu 6/17/21 | NA | 99% | | | | | | | | | | | | | | | | | | | | | | | |
| 59% | Health Post ID-60, Budhasingh Health Post(4HP) | Thu 6/17/21 | Tue 6/25/24 | Thu 6/17/21 | NA | 59% | | | | | | | | | | | | | | | | | | | | | | | |
| 100% | Health Post ID-58, Thap Budhasingh Health Post(4HP) | Thu 6/17/21 | Mon 3/25/24 | Thu 6/17/21 | Mon 3/25/24 | 100% | | | | | | | | | | | | | | | | | | | | | | | |
| 83% | Health Post ID-59, Bungtang Health Post(4HP) | Thu 6/17/21 | Sat 5/25/24 | Thu 6/17/21 | NA | 83% | | | | | | | | | | | | | | | | | | | | | | | |
| 100% | Health Post ID-63, Lachyang Health Post 3(3HP) | Thu 6/17/21 | Mon 3/25/24 | Thu 6/17/21 | Mon 3/25/24 | 100% | | | | | | | | | | | | | | | | | | | | | | | |
| 69% | Health Post ID-61, Dangsingh PHB3(PHB3) | Thu 6/17/21 | Tue 6/25/24 | Thu 6/17/21 | NA | 69% | | | | | | | | | | | | | | | | | | | | | | | |
| 100% | Health Post ID-68, Tarukajor Aayurved Aushadhalaya(4HP) | Thu 6/17/21 | Mon 3/25/24 | Thu 6/17/21 | Mon 3/25/24 | 100% | | | | | | | | | | | | | | | | | | | | | | | |
| 100% | Package 4 | Thu 6/17/21 | Mon 5/15/23 | Thu 6/17/21 | Mon 5/15/23 | 100% | | | | | | | | | | | | | | | | | | | | | | | |
| 100% | Health Post ID-48,District Aayurved Aushadhalaya(DAA) | Thu 6/17/21 | Mon 5/15/23 | Thu 6/17/21 | Mon 5/15/23 | 100% | | | | | | | | | | | | | | | | | | | | | | | |

Project: TYPE4
Date: Thu 4/4/24

| | | | | | | | | | | | |
|-----------|---|-----------------|---|--------------------|---|----------------|---|--------------------|---|-----------------|--|
| Task | | Summary | | Inactive Milestone | | Duration-only | | Finish-only | | Deadline | |
| Split | | Project Summary | | Inactive Summary | | Manual Summary | | External Tasks | | Progress | |
| Milestone | | Inactive Task | | Manual Task | | Start-only | | External Milestone | | Manual Progress | |