

**DOLAKHA DISTRICT PROGRESS STATUS - PHASE 2**

% Complete	Task Name	Baseline Start	Baseline Finish	Actual Start	Actual Finish	PMC Engineer	Qtr 1, 2020 Qtr 2, 2020 Qtr 3, 2020 Qtr 4, 2020 Qtr 1, 2021 Qtr 2, 2021 Qtr 3, 2021 Qtr 4, 2021 Qtr 1, 2022 Qtr 2, 2022 Qtr 3, 2022 Qtr 4, 2022 Qtr 1, 2023 Qtr 2, 2023 Qtr 3, 2023 Qtr 4, 2023																							
							Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec
100%	<b>Dolakha-District</b>	<b>Tue 2/18/20</b>	<b>Sat 7/15/23</b>	<b>Tue 2/18/20</b>	<b>Sat 7/15/23</b>																									
100%	School ID-11 (16(2S-6C), 25(TC))	Tue 2/18/20	Tue 6/7/22	Tue 2/18/20	Mon 6/6/22	Sunil Singh																								
100%	School ID-12 (13(2S-8C), 24(3S-13C), 20(TCM) )	Tue 2/18/20	Fri 3/31/23	Tue 2/18/20	Fri 3/31/23	Sunil Singh																								
100%	School ID-13 (17(3S-9C), 18(2-LaLiEM), 20(TCM) )	Tue 2/18/20	Mon 5/15/23	Tue 2/18/20	Mon 5/15/23	Sunil Singh																								
100%	School ID-14 (24(3S-13C) )	Tue 2/18/20	Sun 4/30/23	Tue 2/18/20	Sun 4/30/23	Sunil Singh																								
100%	School ID-15 (12(2S-8C), 16(2S-6C), 16(2S-6C), 22(2-AC), 25(TC) )	Tue 2/18/20	Thu 6/15/23	Tue 2/18/20	Thu 6/15/23	Jaishankar Kr. Sharma																								
100%	School ID-16 (16(2S-6C), 25(TC) )	Tue 2/18/20	Sun 1/15/23	Tue 2/18/20	Sun 1/15/23	Jaishankar Kr. Sharma																								
100%	School ID-17 ( 16(2S-6C), 24(3S-13C),22( 2AC) )	Tue 2/18/20	Sun 1/15/23	Tue 2/18/20	Sun 1/15/23	Jaishankar Kr. Sharma																								
100%	School ID-18 (18(2-LaLiEM), 24(3S-13C), 20(TCM) )	Tue 2/18/20	Fri 3/31/23	Tue 2/18/20	Fri 3/31/23	Jaishankar Kr. Sharma																								
100%	School ID-19 ( 22(2-AC), 12(2S-8C), 14(2S-9C), 21(EMC), 25(TC) )	Tue 2/18/20	Sat 7/15/23	Tue 2/18/20	Sat 7/15/23	Jaishankar Kr. Sharma																								
100%	School ID-20 ( 16(2S-6C), 16(2S-6C), 17(3S-9C) )	Tue 2/18/20	Sun 4/30/23	Tue 2/18/20	Sun 4/30/23	Sunil Singh																								

Project: New School  
Date: Fri 8/4/23

Task		Summary		Inactive Milestone		Duration-only		Finish-only		Deadline		Completed	
Split		Project Summary		Inactive Summary		Manual Summary		External Tasks		Progress			
Milestone		Inactive Task		Manual Task		Start-only		External Milestone		Manual Progress			