

KAVRE DISTRICT PROGRESS STATUS - PHASE 2

% Complete	Task Name	Baseline Start	Baseline Finish	Actual Start	Actual Finish	PMC Engineer	Qtr 1, 2020												Qtr 2, 2020												Qtr 3, 2020												Qtr 4, 2020												Qtr 1, 2021												Qtr 2, 2021												Qtr 3, 2021												Qtr 4, 2021											
							Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec
100%	Kavre District	Tue 2/18/20	Thu 10/21/21	Tue 2/18/20	NA																																																																																																	
100%	School ID-31 (14(2S-9C), 20(TCM))	Tue 2/18/20	Wed 4/21/21	Tue 2/18/20	NA																																																																																																	
100%	School ID-32 (18(2- LaLiEM))	Tue 2/18/20	Tue 9/7/21	Tue 2/18/20	NA																																																																																																	
100%	School ID-33 (17(3S-9C), 17(3S-9C), 20(TCM))	Tue 2/18/20	Wed 7/7/21	Tue 2/18/20	NA																																																																																																	
100%	School ID-34 (23(3S-6C), 17(3S-9C), 18(2-LaLiEM), 20(TCM))	Tue 2/18/20	Tue 9/28/21	Tue 2/18/20	NA																																																																																																	
100%	School ID-35 (18(2-LaLiEM), 20(TCM))	Tue 2/18/20	Wed 4/28/21	Tue 2/18/20	NA																																																																																																	
100%	School ID-36 (10(2S-4C), 17(3S-9C), 20(TCM))	Tue 2/18/20	Thu 10/21/21	Tue 2/18/20	NA																																																																																																	
100%	School ID-37 (23(3S-6C), 17(3S-9C), 20(TCM))	Tue 2/18/20	Mon 6/14/21	Tue 2/18/20	NA																																																																																																	
100%	School ID-38 (17(3S-9C), 20(TCM))	Tue 2/18/20	Tue 9/21/21	Tue 2/18/20	NA																																																																																																	
100%	School ID-39 (17(3S-9C), 19(TCS))	Tue 2/18/20	Wed 4/28/21	Tue 2/18/20	NA																																																																																																	
100%	School ID-40 (15(2S-8C), 24(3S-13C), 19(TCS))	Tue 2/18/20	Thu 10/14/21	Tue 2/18/20	NA																																																																																																	

Project: New School Date: Wed 1/12/22	Task		Project Summary		Manual Task		Finish-only		Progress	
	Split		Inactive Task		Duration-only		External Tasks		Manual Progress	
	Milestone		Inactive Milestone		Manual Summary		External Milestone		Completed	
	Summary		Inactive Summary		Start-only		Deadline			