

## NUWAKOT DISTRICT PROGRESS STATUS

% Complete	Task Name	Baseline Start	Baseline Finish	Actual Start	Actual Finish	Qtr 1, 2021												Qtr 2, 2021												Qtr 3, 2021												Qtr 4, 2021												Qtr 1, 2022												Qtr 2, 2022												Qtr 3, 2022												Qtr 4, 2022												Qtr 1, 2023												Qtr 2, 2023												Qtr 3, 2023												Qtr 4, 2023												Qtr 1, 2024											
						Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec																								
67%	Nuwakot District	Wed 3/31/21	Sat 12/30/23	Wed 3/31/21	NA																																																																																																																																																												
45%	Package 1	Thu 6/17/21	Sat 12/30/23	Thu 6/17/21	NA																																																																																																																																																												
53%	Health Post ID-54,Ghyangfedi Health Post(4HP)	Thu 6/17/21	Thu 6/15/23	Thu 6/17/21	NA																																																																																																																																																												
53%	Health Post ID-57,Betini Health Post(4HP)	Thu 6/17/21	Thu 6/15/23	Thu 6/17/21	NA																																																																																																																																																												
57%	Health Post ID-55,Gaunkharka Health Post(4HP)	Thu 6/17/21	Fri 6/30/23	Thu 6/17/21	NA																																																																																																																																																												
76%	Health Post ID-69,Ralukadevi Health Post(4HP)	Thu 6/17/21	Thu 6/15/23	Thu 6/17/21	NA																																																																																																																																																												
62%	Health Post ID-72,Narjamandap Health Post3(3HP)	Thu 6/17/21	Thu 6/15/23	Thu 6/17/21	NA																																																																																																																																																												
61%	Health Post ID-49, Khanayokharka Ayurved Aaushadhalaya(AA)	Thu 6/17/21	Thu 6/15/23	Thu 6/17/21	NA																																																																																																																																																												
56%	Health Post ID-50, Narjamandap Ayurved Aaushadhalaya(AA)	Thu 6/17/21	Fri 6/30/23	Thu 6/17/21	NA																																																																																																																																																												
72%	Health Post ID-51,Sundaradevi Ayurved Aaushadhalaya(AA)	Thu 6/17/21	Fri 6/30/23	Thu 6/17/21	NA																																																																																																																																																												
12%	Health Post ID-73, Suryamati PHB3(PHB3)	Thu 6/17/21	Sat 12/30/23	Thu 6/17/21	NA																																																																																																																																																												
100%	Package 2	Wed 3/31/21	Mon 5/15/23	Wed 3/31/21	Mon 5/15/23																																																																																																																																																												

Project: TYPE4  
Date: Wed 6/7/23

Task		Summary		Inactive Milestone		Duration-only		Finish-only		Deadline	
Split		Project Summary		Inactive Summary		Manual Summary		External Tasks		Progress	
Milestone		Inactive Task		Manual Task		Start-only		External Milestone		Manual Progress	

## NUWAKOT DISTRICT PROGRESS STATUS

% Complete	Task Name	Baseline Start	Baseline Finish	Actual Start	Actual Finish	Qtr 1, 2021												Qtr 2, 2021												Qtr 3, 2021												Qtr 4, 2021												Qtr 1, 2022												Qtr 2, 2022												Qtr 3, 2022												Qtr 4, 2022												Qtr 1, 2023												Qtr 2, 2023												Qtr 3, 2023												Qtr 4, 2023												Qtr 1, 2024																																									
						Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun
100%	Health Post ID-56,Chap Health post(4HP)	Wed 3/31/21	Mon 5/15/23	Wed 3/31/21	Mon 5/15/23																																																	100%																																																																																																																																									
100%	Health Post ID-65,Belkot Health post(4HP)	Wed 3/31/21	Sat 4/15/23	Wed 3/31/21	Sat 4/15/23																																																	100%																																																																																																																																									
100%	Health Post ID-44,Panchakanya Health post(4HP)	Wed 4/21/21	Sat 4/15/23	Wed 4/21/21	Sat 4/15/23																																																	100%																																																																																																																																									
100%	Health Post ID-67,Thanapatti health post(4HP)	Wed 3/31/21	Mon 5/15/23	Wed 3/31/21	Mon 5/15/23																																																	100%																																																																																																																																									
100%	Health Post ID-70,Madanpur HP(4HP)	Wed 3/31/21	Sat 4/15/23	Wed 3/31/21	Sat 4/15/23																																																	100%																																																																																																																																									
100%	Health Post ID-62,Likhu salle maidan Healthpost(3HP)	Wed 3/31/21	Sat 4/15/23	Wed 3/31/21	Sat 4/15/23																																																	100%																																																																																																																																									
100%	Health Post ID-71,Kabilash Health post(3HP)	Wed 3/31/21	Sat 4/15/23	Wed 3/31/21	Sat 4/15/23																																																	100%																																																																																																																																									
100%	Health Post ID-53,Thanasingh Aayurbed Ausadhalaya(AA)	Wed 3/31/21	Sat 4/15/23	Wed 3/31/21	Sat 4/15/23																																																	100%																																																																																																																																									
48%	Package 3	Thu 6/17/21	Fri 12/15/23	Thu 6/17/21	NA																																																	48%																																																																																																																																									

Project: TYPE4  
Date: Wed 6/7/23

Task		Summary		Inactive Milestone		Duration-only		Finish-only		Deadline	
Split		Project Summary		Inactive Summary		Manual Summary		External Tasks		Progress	
Milestone		Inactive Task		Manual Task		Start-only		External Milestone		Manual Progress	

## NUWAKOT DISTRICT PROGRESS STATUS

% Complete	Task Name	Baseline Start	Baseline Finish	Actual Start	Actual Finish	Qtr 1, 2021												Qtr 2, 2021												Qtr 3, 2021												Qtr 4, 2021												Qtr 1, 2022												Qtr 2, 2022												Qtr 3, 2022												Qtr 4, 2022												Qtr 1, 2023												Qtr 2, 2023												Qtr 3, 2023												Qtr 4, 2023												Qtr 1, 2024																																									
						Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun
69%	Health Post ID-68, Tarukajor Health Post(4HP)	Thu 6/17/21	Thu 6/15/23	Thu 6/17/21	NA																																																																																																																																																																																										
22%	Health Post ID-60, Budhasingh Health Post(4HP)	Thu 6/17/21	Thu 11/30/23	Thu 6/17/21	NA																																																																																																																																																																																										
59%	Health Post ID-58, Thap Budhasingh Health Post(4HP)	Thu 6/17/21	Tue 5/30/23	Thu 6/17/21	NA																																																																																																																																																																																										
69%	Health Post ID-59, Bungtang Health Post(4HP)	Thu 6/17/21	Thu 6/15/23	Thu 6/17/21	NA																																																																																																																																																																																										
76%	Health Post ID-63, Lachyang Health Post 3(3HP)	Thu 6/17/21	Thu 6/15/23	Thu 6/17/21	NA																																																																																																																																																																																										
26%	Health Post ID-61, Dangsingh PHB3(PHB3)	Thu 6/17/21	Fri 12/15/23	Thu 6/17/21	NA																																																																																																																																																																																										
78%	Health Post ID-68, Tarukajor Aayurved Aaushadhalaya(4HP)	Thu 6/17/21	Thu 6/15/23	Thu 6/17/21	NA																																																																																																																																																																																										
100%	Package 4	Thu 6/17/21	Mon 5/15/23	Thu 6/17/21	Mon 5/15/23																																																																																																																																																																																										
100%	Health Post ID-48, District Aayurved Aushadhalaya(DAA)	Thu 6/17/21	Mon 5/15/23	Thu 6/17/21	Mon 5/15/23																																																																																																																																																																																										

Project: TYPE4  
Date: Wed 6/7/23

Task		Summary		Inactive Milestone		Duration-only		Finish-only		Deadline	
Split		Project Summary		Inactive Summary		Manual Summary		External Tasks		Progress	
Milestone		Inactive Task		Manual Task		Start-only		External Milestone		Manual Progress	