

DOLAKHA DISTRICT PROGRESS STATUS

% Complete	Task Name	Baseline Start	Baseline Finish	Actual Start	Actual Finish	Progress																	
						Qtr 1, 2021	Qtr 2, 2021	Qtr 3, 2021	Qtr 4, 2021	Qtr 1, 2022	Qtr 2, 2022	Qtr 3, 2022	Qtr 4, 2022	Qtr 1, 2023	Qtr 2, 2023	Qtr 3, 2023	Qtr 4, 2023	Qtr 1, 2024	Qtr 2, 2024	Qtr 3, 2024	Qtr 4, 2024		
87%	Dolakha District	Thu 5/20/21	Mon 7/15/24	Thu 5/20/21	NA																		
99%	Package 1	Thu 5/20/21	Fri 4/12/24	Thu 5/20/21	NA																		
96%	Health Post ID-110, Chaisapani Aayurved Aaushadhalaya (AA)	Thu 5/20/21	Fri 4/12/24	Thu 5/20/21	NA																		
100%	Health Post ID-111, Lapilang Aayurved Aausadhalaya (AA)	Thu 5/20/21	Tue 8/15/23	Thu 5/20/21	Tue 8/15/23																		
97%	Health Post ID-114, Boch Health Post (4HP)	Thu 5/20/21	Fri 4/12/24	Thu 5/20/21	NA																		
96%	Health Post ID-116, Marbu Health Post (4HP)	Thu 5/20/21	Fri 4/12/24	Thu 5/20/21	NA																		
100%	Health Post ID-118, Chilanka Health Post (4HP)	Thu 5/20/21	Tue 8/15/23	Thu 5/20/21	Tue 8/15/23																		
100%	Health Post ID-119, Bigu Health Post (4HP)	Thu 5/20/21	Sat 7/15/23	Thu 5/20/21	Sat 7/15/23																		
99%	Health Post ID-121, Jhyaku Health Post (4HP)	Thu 5/20/21	Fri 4/12/24	Thu 5/20/21	NA																		
98%	Health Post ID-125, Lakuridanda Health Post (4HP)	Thu 5/20/21	Fri 4/12/24	Thu 5/20/21	NA																		
100%	Health Post ID-128, Lapilang Health Post (3HP)	Thu 5/20/21	Sun 8/20/23	Thu 5/20/21	Sun 8/20/23																		
100%	Health Post ID-129, Lamidanda Health Post (3HP)	Thu 5/20/21	Fri 11/10/23	Thu 5/20/21	Fri 11/10/23																		
71%	Package 2	Mon 5/24/21	Mon 7/15/24	Mon 5/24/21	NA																		
96%	Health Post ID-117, Bhusafeda Health Post (4HP)	Mon 5/24/21	Fri 4/12/24	Mon 5/24/21	NA																		
60%	Health Post ID-120, Thulo Patal Health Post (4HP)	Mon 5/24/21	Mon 7/15/24	Mon 5/24/21	NA																		
61%	Health Post ID-122, Shyama Health Post (4HP)	Mon 5/24/21	Mon 7/15/24	Mon 5/24/21	NA																		
50%	Health Post ID-124, Magapauwa Health Post (4HP)	Mon 5/24/21	Mon 7/15/24	Mon 5/24/21	NA																		

Project: TYPE4 Date: Thu 4/4/24	Task	Summary	Inactive Milestone	Duration-only	Finish-only	Deadline
	Split	Project Summary	Inactive Summary	Manual Summary	External Tasks	Progress
	Milestone	Inactive Task	Manual Task	Start-only	External Milestone	Manual Progress

DOLAKHA DISTRICT PROGRESS STATUS

% Complete	Task Name	Baseline Start	Baseline Finish	Actual Start	Actual Finish	Progress by Quarter																			
						Qtr 1, 2021 Jan	Qtr 2, 2021 Feb	Qtr 3, 2021 Mar	Qtr 4, 2021 Apr	Qtr 1, 2022 May	Qtr 2, 2022 Jun	Qtr 3, 2022 Jul	Qtr 4, 2022 Aug	Qtr 1, 2023 Sep	Qtr 2, 2023 Oct	Qtr 3, 2023 Nov	Qtr 4, 2023 Dec	Qtr 1, 2024 Jan	Qtr 2, 2024 Feb	Qtr 3, 2024 Mar	Qtr 4, 2024 Apr	Qtr 1, 2025 May	Qtr 2, 2025 Jun		
95%	Health Post ID-126, Jhule Health Post (4HP)	Mon 5/24/21	Fri 4/12/24	Mon 5/24/21	NA																				95%
96%	Health Post ID-127, Ghayang Sukathokar Health Post (4HP)	Mon 5/24/21	Fri 4/12/24	Mon 5/24/21	NA																				96%
40%	Health Post ID-131, Tamchet Dudhpokhari Health Post (4HP)	Mon 5/24/21	Mon 7/15/24	Mon 5/24/21	NA																				40%
100%	Package 3	Wed 6/9/21	Sun 4/30/23	Wed 6/9/21	Sun 4/30/23																				100%
100%	Health Post ID-123, Katakuti Health Post (Type-4)	Wed 6/9/21	Sun 4/30/23	Wed 6/9/21	Sun 4/30/23																				100%
79%	Package 4	Wed 8/25/21	Wed 5/15/24	Wed 8/25/21	NA																				79%
79%	Health Post ID-112, Charikot PHCC (Type-PHCC)	Wed 8/25/21	Wed 5/15/24	Wed 8/25/21	NA																				79%

Project: TYPE4
Date: Thu 4/4/24

Task		Summary		Inactive Milestone		Duration-only		Finish-only		Deadline	
Split		Project Summary		Inactive Summary		Manual Summary		External Tasks		Progress	
Milestone		Inactive Task		Manual Task		Start-only		External Milestone		Manual Progress	