

## DHADING DISTRICT PROGRESS STATUS

% Complete	Task Name	Baseline Start	Baseline Finish	Actual Start	Actual Finish	Qtr 1, 2021			Qtr 2, 2021			Qtr 3, 2021			Qtr 4, 2021			Qtr 1, 2022			Qtr 2, 2022			Qtr 3, 2022			Qtr 4, 2022			Qtr 1, 2023			Qtr 2, 2023			Qtr 3, 2023		
						Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep
79%	Dhading District	Thu 2/18/21	Fri 9/15/23	Thu 2/18/21	NA	79%																																
100%	Package 1	Fri 2/26/21	Wed 11/30/22	Fri 2/26/21	Wed 11/16/22	100%																																
100%	Health Post ID-2,Jhyamrung Aayurved aaushadhalaya(AA)	Fri 2/26/21	Thu 9/15/22	Fri 2/26/21	Fri 9/2/22	100%																																
100%	Health Post ID-3,Dhuwakot health post-ka(3HP)	Fri 2/26/21	Wed 11/30/22	Fri 2/26/21	Wed 11/16/22	100%																																
100%	Health Post ID-4,Dhuwakot health post-kha(3HP)	Fri 2/26/21	Wed 11/30/22	Fri 2/26/21	Sun 10/23/22	100%																																
100%	Health Post ID-6,Khari Health post(3HP)	Fri 2/26/21	Thu 9/15/22	Fri 2/26/21	Mon 8/29/22	100%																																
100%	Health Post ID-11,sunaula bazar health post(4HP)	Fri 2/26/21	Thu 9/15/22	Fri 2/26/21	Tue 8/23/22	100%																																
100%	Health Post ID-13,Dhola health post(4HP)	Fri 2/26/21	Thu 9/15/22	Fri 2/26/21	Mon 8/1/22	100%																																
100%	Health Post ID-15,Nalang Health post(3HP)	Fri 2/26/21	Thu 9/15/22	Fri 2/26/21	Sun 8/7/22	100%																																
100%	Health Post ID-16,jhyamrung Health post(4HP)	Fri 2/26/21	Thu 9/15/22	Fri 2/26/21	Sun 8/28/22	100%																																
67%	Package 2	Thu 2/18/21	Thu 6/15/23	Thu 2/18/21	NA	67%																																
59%	Health Post ID-5,Kalleri Health Post (4HP)	Thu 2/18/21	Thu 6/15/23	Thu 2/18/21	NA	59%																																
56%	Health Post ID-7,Marpak Health Post (4HP)	Thu 2/18/21	Thu 6/15/23	Thu 2/18/21	NA	56%																																

Project: TYPE4  
Date: Wed 6/7/23

Task		Summary		Inactive Milestone		Duration-only		Finish-only		Deadline	
Split		Project Summary		Inactive Summary		Manual Summary		External Tasks		Progress	
Milestone		Inactive Task		Manual Task		Start-only		External Milestone		Manual Progress	

## DHADING DISTRICT PROGRESS STATUS

% Complete	Task Name	Baseline Start	Baseline Finish	Actual Start	Actual Finish	Qtr 1, 2021			Qtr 2, 2021			Qtr 3, 2021			Qtr 4, 2021			Qtr 1, 2022			Qtr 2, 2022			Qtr 3, 2022			Qtr 4, 2022			Qtr 1, 2023			Qtr 2, 2023			Qtr 3, 2023		
						Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep
74%	Health Post ID-14,Salyankot Health post(3HP)	Fri 2/26/21	Mon 5/15/23	Fri 2/26/21	NA																																	
78%	Health Post ID-17,Tasarpur Health Post (3HP)	Fri 2/26/21	Sat 4/15/23	Fri 2/26/21	NA																																	
44%	Package 3	Tue 2/1/22	Fri 9/15/23	Tue 7/27/21	NA																																	
44%	Health Post ID-10,Khumpur Health Post (3HP)	Tue 2/1/22	Fri 9/15/23	Tue 7/27/21	NA																																	
0%	Package 4	Tue 2/1/22	Thu 7/20/23	NA	NA																																	
0%	Health Post ID-8, Tipling Health Post (4HP)	Tue 2/1/22	Thu 7/20/23	NA	NA																																	

Project: TYPE4  
Date: Wed 6/7/23

Task		Summary		Inactive Milestone		Duration-only		Finish-only		Deadline	
Split		Project Summary		Inactive Summary		Manual Summary		External Tasks		Progress	
Milestone		Inactive Task		Manual Task		Start-only		External Milestone		Manual Progress	