

DOLAKHA DISTRICT PROGRESS STATUS

% Complete	Task Name	Baseline Start	Baseline Finish	Actual Start	Actual Finish	Qtr 1, 2021			Qtr 2, 2021			Qtr 3, 2021			Qtr 4, 2021			Qtr 1, 2022			Qtr 2, 2022			Qtr 3, 2022	
						Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug
3%	Dolakha District	Thu 5/20/21	Fri 8/26/22	Thu 5/20/21	NA																				
3%	Package 1	Thu 5/20/21	Sun 8/21/22	Thu 5/20/21	NA																				
0%	Health Post ID-110, Chaisapani Aayurved Aaushadhalaya (AA)	Thu 5/20/21	Mon 8/15/22	NA	NA																				
3%	Health Post ID-111, Lapilang Aayurved Aausadhalaya (AA)	Thu 5/20/21	Thu 8/11/22	Thu 5/20/21	NA																				
2%	Health Post ID-114, Boch Health Post (4HP)	Thu 5/20/21	Wed 8/17/22	Thu 5/20/21	NA																				
0%	Health Post ID-116, Marbu Health Post (4HP)	Thu 5/20/21	Sun 8/21/22	NA	NA																				
1%	Health Post ID-118, Chilanka Health Post (4HP)	Thu 5/20/21	Wed 8/17/22	Thu 5/20/21	NA																				
1%	Health Post ID-119, Bigu Health Post (4HP)	Thu 5/20/21	Sun 8/21/22	Thu 5/20/21	NA																				
2%	Health Post ID-121, Jhyaku Health Post (4HP)	Thu 5/20/21	Sun 8/21/22	Thu 5/20/21	NA																				
9%	Health Post ID-125, Lakuridanda Health Post (4HP)	Thu 5/20/21	Wed 8/17/22	Thu 5/20/21	NA																				
6%	Health Post ID-128, Lapilang Health Post (3HP)	Thu 5/20/21	Thu 8/11/22	Thu 5/20/21	NA																				
1%	Health Post ID-129, Lamidanda Health Post (3HP)	Thu 5/20/21	Sun 8/14/22	Thu 5/20/21	NA																				
3%	Package 2	Mon 5/24/21	Fri 8/26/22	Mon 5/24/21	NA																				
1%	Health Post ID-117, Bhusafeda Health Post (4HP)	Mon 5/24/21	Fri 8/19/22	Mon 5/24/21	NA																				
5%	Health Post ID-120, Thulo Patal Health Post (4HP)	Mon 5/24/21	Fri 8/26/22	Mon 5/24/21	NA																				
1%	Health Post ID-122, Shyama Health Post (4HP)	Mon 5/24/21	Fri 8/26/22	Mon 5/24/21	NA																				

Project: TYPE4
Date: Mon 1/10/22

Task		Summary		Inactive Milestone		Duration-only		Finish-only		Deadline	
Split		Project Summary		Inactive Summary		Manual Summary		External Tasks		Progress	
Milestone		Inactive Task		Manual Task		Start-only		External Milestone		Manual Progress	

DOLAKHA DISTRICT PROGRESS STATUS

% Complete	Task Name	Baseline Start	Baseline Finish	Actual Start	Actual Finish	Qtr 1, 2021			Qtr 2, 2021			Qtr 3, 2021			Qtr 4, 2021			Qtr 1, 2022			Qtr 2, 2022			Qtr 3, 2022	
						Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug
1%	Health Post ID-124, Magapauwa Health Post (4HP)	Mon 5/24/21	Wed 8/17/22	Mon 5/24/21	NA																				
6%	Health Post ID-126, Jhule Health Post (4HP)	Mon 5/24/21	Sun 8/21/22	Mon 5/24/21	NA																				
3%	Health Post ID-127, Ghayang Sukathokar Health Post (4HP)	Mon 5/24/21	Sun 8/21/22	Mon 5/24/21	NA																				
5%	Health Post ID-131, Tamchet Dudhpokhari Health Post (4HP)	Mon 5/24/21	Fri 8/26/22	Mon 5/24/21	NA																				
6%	Package 3	Wed 6/9/21	Fri 8/26/22	Wed 6/9/21	NA																				
6%	Health Post ID-123, Katakuti Health Post (Type-4)	Wed 6/9/21	Fri 8/26/22	Wed 6/9/21	NA																				

Project: TYPE4
Date: Mon 1/10/22

Task		Summary		Inactive Milestone		Duration-only		Finish-only		Deadline	
Split		Project Summary		Inactive Summary		Manual Summary		External Tasks		Progress	
Milestone		Inactive Task		Manual Task		Start-only		External Milestone		Manual Progress	