

SINDHUPALCHOWK DISTRICT PROGRESS STATUS

% Complete	Task Name	Baseline Start	Baseline Finish	Actual Start	Actual Finish	Progress Status															
						Qtr 1, 2021	Qtr 2, 2021	Qtr 3, 2021	Qtr 4, 2021	Qtr 1, 2022	Qtr 2, 2022	Qtr 3, 2022	Qtr 4, 2022	Qtr 1, 2023	Qtr 2, 2023	Qtr 3, 2023	Qtr 4, 2023	Qtr 1, 2024	Qtr 2, 2024		
92%	Sindhupalchowk District	Thu 2/18/21	Sat 5/25/24	Thu 2/18/21	NA	92%															
100%	Package 1	Thu 2/18/21	Wed 11/30/22	Thu 2/18/21	Wed 11/30/22	100%															
100%	Health Post ID-132, Melamchi Ayurved Aausadhalaya (AA)	Thu 2/18/21	Wed 11/30/22	Thu 2/18/21	Wed 11/30/22	100%															
100%	Health Post ID-133, Pipaldanda Ayurved Aausadhalaya (AA)	Fri 2/26/21	Thu 9/15/22	Fri 2/26/21	Thu 9/15/22	100%															
100%	Health Post ID-134, Thakani Ayurved Aausadhalaya (AA)	Fri 2/26/21	Wed 11/30/22	Fri 2/26/21	Fri 3/11/22	100%															
100%	Health Post ID-140, Basnkharka Health Post(4HP)	Fri 2/26/21	Thu 9/15/22	Fri 2/26/21	Thu 9/15/22	100%															
100%	Health Post ID-143, Jyamire Health Post(3HP)	Fri 2/26/21	Thu 9/15/22	Fri 2/26/21	Thu 9/15/22	100%															
100%	Health Post ID-144, Votang Health Post (4HP)	Fri 2/26/21	Thu 9/15/22	Fri 2/26/21	Thu 9/15/22	100%															
100%	Health Post ID-145, Sindhukot Health Post (4HP)	Fri 2/26/21	Thu 9/15/22	Fri 2/26/21	Thu 9/15/22	100%															
78%	Package 2	Thu 2/18/21	Sat 5/25/24	Thu 2/18/21	NA	78%															
97%	Health Post ID-135, Thokarpa Ayurved Aausadhalaya (AA)	Thu 2/18/21	Mon 3/25/24	Thu 2/18/21	NA	97%															
62%	Health Post ID-136, Thokarpa Health Post (4HP)	Thu 2/18/21	Sat 5/25/24	Thu 2/18/21	NA	62%															
99%	Health Post ID-138, Thulo Dhading Health Post (4HP)	Thu 2/18/21	Fri 3/15/24	Thu 2/18/21	NA	99%															
100%	Health Post ID-139, Listikot Health Post (4HP)	Thu 2/18/21	Sun 7/9/23	Thu 2/18/21	Sun 7/9/23	100%															
65%	Health Post ID-141, Fulpingkot Health Post (4HP)	Thu 2/18/21	Sat 5/25/24	Thu 2/18/21	NA	65%															
54%	Health Post ID-142, Hagarm Health Post (4HP)	Thu 2/18/21	Sat 5/25/24	Thu 2/18/21	NA	54%															

Project: TYPE4
Date: Thu 4/4/24

Task		Summary		Inactive Milestone		Duration-only		Finish-only		Deadline	
Split		Project Summary		Inactive Summary		Manual Summary		External Tasks		Progress	
Milestone		Inactive Task		Manual Task		Start-only		External Milestone		Manual Progress	

SINDHUPALCHOWK DISTRICT PROGRESS STATUS

% Complete	Task Name	Baseline Start	Baseline Finish	Actual Start	Actual Finish	Timeline																							
						Qtr 1, 2021 Jan	Qtr 2, 2021 Feb	Qtr 3, 2021 Mar	Qtr 4, 2021 Apr	Qtr 1, 2022 May	Qtr 2, 2022 Jun	Qtr 3, 2022 Jul	Qtr 4, 2022 Aug	Qtr 1, 2023 Sep	Qtr 2, 2023 Oct	Qtr 3, 2023 Nov	Qtr 4, 2023 Dec	Qtr 1, 2024 Jan	Qtr 2, 2024 Feb	Qtr 3, 2024 Mar	Qtr 4, 2024 Apr	Qtr 1, 2025 May	Qtr 2, 2025 Jun	Qtr 3, 2025 Jul	Qtr 4, 2025 Aug	Qtr 1, 2026 Sep	Qtr 2, 2026 Oct	Qtr 3, 2026 Nov	Qtr 4, 2026 Dec
100%	Package 3	Wed 6/16/21	Wed 11/15/23	Wed 6/16/21	Wed 11/15/23	100%																							
100%	Health Post ID-137, Attarpur Health Post (PHB3)	Wed 6/16/21	Wed 11/15/23	Wed 6/16/21	Wed 11/15/23	100%																							

Project: TYPE4
Date: Thu 4/4/24

Task

Summary

Inactive Milestone

Duration-only

Finish-only

Deadline

Split

Project Summary

Inactive Summary

Manual Summary

External Tasks

Progress

Milestone

Inactive Task

Manual Task

Start-only

External Milestone

Manual Progress