

## RASUWA DISTRICT PROGRESS STATUS

% Complete	Task Name	Baseline Start	Baseline Finish	Actual Start	Actual Finish	Qtr 1, 2021			Qtr 2, 2021			Qtr 3, 2021			Qtr 4, 2021			Qtr 1, 2022			Qtr 2, 2022		
						Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun
16%	<b>Rasuwa District</b>	Thu 7/8/21	Fri 6/24/22	Thu 7/8/21	NA							16%											
16%	<b>Package 1</b>	Thu 7/8/21	Fri 6/24/22	Thu 7/8/21	NA							16%											
16%	<b>Health Post ID-01,Bhorle HP(3HP)</b>	Thu 7/8/21	Fri 6/24/22	Thu 7/8/21	NA							16%											

Project: TYPE4  
Date: Mon 1/10/22

Task		Summary		Inactive Milestone		Duration-only		Finish-only		Deadline	
Split		Project Summary		Inactive Summary		Manual Summary		External Tasks		Progress	
Milestone		Inactive Task		Manual Task		Start-only		External Milestone		Manual Progress	