

RAMECHHAP DISTRICT PROGRESS STATUS

% Complete	Task Name	Baseline Start	Baseline Finish	Actual Start	Actual Finish	Qtr 1, 2021				Qtr 2, 2021				Qtr 3, 2021				Qtr 4, 2021				Qtr 1, 2022				Qtr 2, 2022				Qtr 3, 2022				Qtr 4, 2022				Qtr 1, 2023				Qtr 2, 2023				Qtr 3, 2023				Qtr 4, 2023																																													
						Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun
55%	Ramechhap District	Wed 4/21/21	Fri 12/15/23	Wed 4/21/21	NA	55%																																																																																									
62%	Package 1	Wed 4/21/21	Fri 9/15/23	Wed 4/21/21	NA	62%																																																																																									
34%	Health Post ID-74,Duragaun Health Post(4HP)	Wed 4/21/21	Fri 9/15/23	Wed 4/21/21	NA	34%																																																																																									
56%	Health Post ID-75,Okreni Health Post (4HP)	Wed 4/21/21	Thu 6/15/23	Wed 4/21/21	NA	56%																																																																																									
70%	Health Post ID-78,Gothgaun Health Post (4HP)	Wed 4/21/21	Thu 6/15/23	Wed 4/21/21	NA	70%																																																																																									
65%	Health Post ID-81,Himganga Health Post (4HP)	Wed 4/21/21	Thu 6/15/23	Wed 4/21/21	NA	65%																																																																																									
40%	Health Post ID-83,Chuchure Health Post (4HP)	Wed 4/21/21	Fri 9/15/23	Wed 4/21/21	NA	40%																																																																																									
64%	Health Post ID-86,Rampur Health Post (4HP)	Wed 4/21/21	Thu 6/15/23	Wed 4/21/21	NA	64%																																																																																									
100%	Health Post ID-88,Salupatti Health Post (4HP)	Wed 4/21/21	Fri 12/30/22	Wed 4/21/21	Sun 7/17/22	100%																																																																																									
100%	Health Post ID-89,Bijulikot Health Post (4HP)	Wed 4/21/21	Fri 12/30/22	Wed 4/21/21	Sun 5/1/22	100%																																																																																									
66%	Health Post ID-92,Bhaluwajor Health Post (4HP)	Wed 4/21/21	Thu 6/15/23	Wed 4/21/21	NA	66%																																																																																									
56%	Health Post ID-95,Tilpung Health Post (3HP)	Wed 4/21/21	Thu 6/15/23	Wed 4/21/21	NA	56%																																																																																									

Project: TYPE4
Date: Wed 6/7/23

Task		Summary		Inactive Milestone		Duration-only		Finish-only		Deadline	
Split		Project Summary		Inactive Summary		Manual Summary		External Tasks		Progress	
Milestone		Inactive Task		Manual Task		Start-only		External Milestone		Manual Progress	

RAMECHHAP DISTRICT PROGRESS STATUS

% Complete	Task Name	Baseline Start	Baseline Finish	Actual Start	Actual Finish	Qtr 1, 2021				Qtr 2, 2021				Qtr 3, 2021				Qtr 4, 2021				Qtr 1, 2022				Qtr 2, 2022				Qtr 3, 2022				Qtr 4, 2022				Qtr 1, 2023				Qtr 2, 2023				Qtr 3, 2023				Qtr 4, 2023																																													
						Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun
36%	Health Post ID-96,Kukuwasthal Health Post (4HP)	Wed 4/21/21	Fri 9/15/23	Wed 4/21/21	NA																																																																																										
56%	Package 2	Wed 4/21/21	Thu 11/30/23	Wed 4/21/21	NA																																																																																										
52%	Health Post ID-76,Khaniyapani Health Post (4HP)	Wed 4/21/21	Sat 7/15/23	Wed 4/21/21	NA																																																																																										
54%	Health Post ID-79,Chanakhu Health Post (4HP)	Wed 4/21/21	Sat 7/15/23	Wed 4/21/21	NA																																																																																										
62%	Health Post ID-82,Gelu Primary Health Centre (PHB3)	Wed 4/21/21	Sat 7/15/23	Wed 4/21/21	NA																																																																																										
33%	Health Post ID-84,Goshwara Health Post (4HP)	Wed 4/21/21	Thu 11/30/23	Wed 4/21/21	NA																																																																																										
62%	Health Post ID-85,Majuwa Health Post (4HP)	Wed 4/21/21	Sat 7/15/23	Wed 4/21/21	NA																																																																																										
38%	Health Post ID-90,Pinkhuri Health Post (4HP)	Wed 4/21/21	Sat 7/15/23	Wed 4/21/21	NA																																																																																										
63%	Health Post ID-91,Daduwa Health Post (4HP)	Wed 4/21/21	Fri 6/30/23	Wed 4/21/21	NA																																																																																										
62%	Health Post ID-94,Chisapani Health Post (4HP)	Wed 4/21/21	Sat 7/15/23	Wed 4/21/21	NA																																																																																										
39%	Package 3	Mon 6/14/21	Fri 12/15/23	Mon 6/14/21	NA																																																																																										
39%	Health Post ID-77,Manthali PHCC(15 Bedded Hospital) (PHA3)	Mon 6/14/21	Fri 12/15/23	Mon 6/14/21	NA																																																																																										

Project: TYPE4
Date: Wed 6/7/23

Task		Summary		Inactive Milestone		Duration-only		Finish-only		Deadline	
Split		Project Summary		Inactive Summary		Manual Summary		External Tasks		Progress	
Milestone		Inactive Task		Manual Task		Start-only		External Milestone		Manual Progress	