

**DHADING DISTRICT PROGRESS STATUS - PHASE 2**

% Complete	Task Name	Baseline Start	Baseline Finish	Actual Start	Actual Finish	PMC Engineer	Qtr 1, 2020												Qtr 2, 2020												Qtr 3, 2020												Qtr 4, 2020												Qtr 1, 2021												Qtr 2, 2021												Qtr 3, 2021												Qtr 4, 2021												Qtr 1, 2022												Qtr 2, 2022												Qtr 3, 2022												Qtr 4, 2022												Qtr 1, 2023												Qtr 2, 2023												Qtr 3, 2023												Qtr 4, 2023																																																				
							Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May
100%	Dhading-District	Tue 2/18/20	Tue 8/15/23	Tue 2/18/20	Tue 8/15/23																																																		100%																																																																																																																																																																																								
100%	School ID-51 ( 24(3S-13C) )	Tue 2/18/20	Fri 3/31/23	Tue 2/18/20	Thu 3/30/23																																																		100%																																																																																																																																																																																								
100%	School ID-52 ( 13(2S-8C), 13(2S-8C) )	Tue 2/18/20	Mon 6/12/23	Tue 2/18/20	Mon 6/12/23																																																		100%																																																																																																																																																																																								
100%	School ID-53 ( 13(2S-8C),13(2S-8C), 20(TCM) )	Tue 2/18/20	Mon 5/15/23	Tue 2/18/20	Mon 5/15/23																																																		100%																																																																																																																																																																																								
100%	School ID-54 ( 13(2S-8C), 14(2S-9C), 20(TCM) )	Tue 2/18/20	Mon 5/15/23	Tue 2/18/20	Mon 5/15/23																																																		100%																																																																																																																																																																																								
100%	School ID-55 ( 14(2S-9C), 20(TCM) )	Tue 2/18/20	Sat 7/15/23	Tue 2/18/20	Sat 7/15/23																																																		100%																																																																																																																																																																																								
100%	School ID-56 ( 24(3S-13C) )	Tue 2/18/20	Sat 4/15/23	Tue 2/18/20	Sat 4/15/23																																																		100%																																																																																																																																																																																								
100%	School ID-57 ( 24(3S-13C) )	Tue 2/18/20	Sat 8/5/23	Tue 2/18/20	Sat 8/5/23	Tej Narayan Yadav																																																	100%																																																																																																																																																																																								
100%	School ID-58 ( 13(2S-8C), 22(2-AC), 20(TCM) )	Tue 2/18/20	Tue 8/15/23	Tue 2/18/20	Tue 8/15/23	Tej Narayan Yadav																																																	100%																																																																																																																																																																																								
100%	School ID-59 (13(2S-8C), 22(2AC), 20(TCM) )	Tue 2/18/20	Tue 8/15/23	Tue 2/18/20	Tue 8/15/23	Tej Narayan Yadav																																																	100%																																																																																																																																																																																								
100%	School ID-60 (13(2S-8C), 16(2S-6C), 22(2-AC) )	Tue 2/18/20	Tue 8/15/23	Tue 2/18/20	Tue 8/15/23	Ashutosh Kumar Yadav																																																	100%																																																																																																																																																																																								

Project: New School Date: Fri 9/1/23	Task		Summary		Inactive Milestone		Duration-only		Finish-only		Deadline		Completed	
	Split		Project Summary		Inactive Summary		Manual Summary		External Tasks		Progress			
	Milestone		Inactive Task		Manual Task		Start-only		External Milestone		Manual Progress			