

KAVRE DISTRICT PROGRESS STATUS - PHASE 3

% Complete	Task Name	Baseline Start	Baseline Finish	Actual Start	Actual Finish	PMC Engineer																												
							Qtr 1, 2021			Qtr 2, 2021			Qtr 3, 2021			Qtr 4, 2021			Qtr 1, 2022			Qtr 2, 2022			Qtr 3, 2022			Qtr 4, 2022			Qtr 1, 2023			
							Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	
78%	Kavre-District	Tue 2/9/21	Wed 3/15/23	Tue 2/9/21	NA		78%																											
78%	School ID-75 (24(3S-13C))	Tue 2/9/21	Wed 3/15/23	Tue 2/9/21	NA	Bijen Bhatta	78%																											
78%	School ID-76 (17(3S-9C) & 19(TCS))	Tue 2/9/21	Tue 1/31/23	Tue 2/9/21	NA	Bijen Bhatta	78%																											

Project: Master Schedule_R0_Ju
Date: Wed 1/4/23

Task

Split

Milestone

Summary

Project Summary

Inactive Task

Inactive Milestone

Inactive Summary

Manual Task

Duration-only

Manual Summary

Start-only

Finish-only

External Tasks

External Milestone

Deadline

Progress

Manual Progress

Completed