

NUWAKOT DISTRICT PROGRESS STATUS

% Complete	Task Name	Baseline Start	Baseline Finish	Actual Start	Actual Finish	Qtr 1, 2021			Qtr 2, 2021			Qtr 3, 2021			Qtr 4, 2021			Qtr 1, 2022			Qtr 2, 2022			Qtr 3, 2022			Qtr 4, 2022		
						Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec
13%	Nuwakot District	Wed 3/31/21	Thu 12/1/22	Wed 3/31/21	NA																								
11%	Package 1	Thu 6/17/21	Sun 11/20/22	Thu 6/17/21	NA																								
10%	Health Post ID-54,Ghyangfedi Health Post(4HP)	Thu 6/17/21	Wed 9/28/22	Thu 6/17/21	NA																								
16%	Health Post ID-57,Betini Health Post(4HP)	Thu 6/17/21	Wed 9/28/22	Thu 6/17/21	NA																								
10%	Health Post ID-55,Gaunkharka Health Post(4HP)	Thu 6/17/21	Wed 9/28/22	Thu 6/17/21	NA																								
9%	Health Post ID-69,Ralukadevi Health Post(4HP)	Thu 6/17/21	Wed 8/17/22	Thu 6/17/21	NA																								
2%	Health Post ID-72,Narjamandap Health Post3(3HP)	Thu 6/17/21	Thu 7/21/22	Thu 6/17/21	NA																								
7%	Health Post ID-49, Khanayokharka Ayurved Aushadhalaya(AA)	Thu 6/17/21	Thu 9/22/22	Thu 6/17/21	NA																								
24%	Health Post ID-50, Narjamandap Ayurved Aushadhalaya(AA)	Thu 6/17/21	Mon 7/18/22	Thu 6/17/21	NA																								
20%	Health Post ID-51,Sundaradevi Ayurved Aushadhalaya(AA)	Thu 6/17/21	Thu 8/11/22	Thu 6/17/21	NA																								
2%	Health Post ID-73, Suryamati PHB3(PHB3)	Thu 6/17/21	Sun 11/20/22	Thu 6/17/21	NA																								
17%	Package 2	Wed 3/31/21	Wed 9/28/22	Wed 3/31/21	NA																								
0%	Health Post ID-56,Chap Health post(4HP)	Wed 3/31/21	Wed 9/28/22	NA	NA																								
0%	Health Post ID-65,Belkot Health post(4HP)	Wed 3/31/21	Wed 8/17/22	NA	NA																								
0%	Health Post ID-44,Panchakanya Health post(4HP)	Wed 4/21/21	Fri 7/8/22	NA	NA																								
18%	Health Post ID-67,Thanapatti health post(4HP)	Wed 3/31/21	Wed 8/17/22	Wed 3/31/21	NA																								
42%	Health Post ID-70,Madanpur HP(4HP)	Wed 3/31/21	Wed 3/16/22	Wed 3/31/21	NA																								

Project: TYPE4
Date: Mon 1/10/22

Task		Summary		Inactive Milestone		Duration-only		Finish-only		Deadline	
Split		Project Summary		Inactive Summary		Manual Summary		External Tasks		Progress	
Milestone		Inactive Task		Manual Task		Start-only		External Milestone		Manual Progress	

